




Ten-Year Site Plan FY 2007 – FY 2016



**March 24, 2006
LA-CP-06-0309**

May be exempt from public release under the Freedom of Information Act (5 U.S.C. 552)
Exemption Number and Category: Exemption 2, Circumvention of Statute; Exemption 5, Privileged Information
Department of Energy review required before public release.
Name/Org: William H. Jones, Site Planning and Project Initiation Group (SPPI)
Date: March 15, 2006
Guidance (if applicable): N/A

Privileged information – May not be subject to disclosure under FOIA or CPRA or other unauthorized use.

Distribution Limitation Statement: Further dissemination authorized to U.S. Government agencies and the University of California and its Regents only; other requests shall be approved by the originating facility or higher DOE programmatic authority.



Prepared by:
Site Planning and Project Initiation Group (SPPI)
Space and Site Management Office (SSMO)
P.O. Box 1663
Los Alamos, NM 87545
505-665-5900

Cover Photo: The National Security Sciences Building (NSSB) currently under construction in TA-3. Photograph taken February 3, 2006.

memorandum

National Nuclear Security Administration
Los Alamos Site Office
Los Alamos, New Mexico 87544

DATE: March 28, 2006
REPLY TO
ATTN OF: OPM: 6IV-004
SUBJECT: FY 2007 - FY 2016 Ten-Year Site Plan Limited Update

TO: Thad Konopnicki, Acting Associate Administrator for Infrastructure and Security, NA-50, HQ/FORS

This letter transmits the FY 2007 Ten-Year Site Plan (TYSP) Limited Update for the Los Alamos National Laboratory (LANL). The FY 2007 TYSP Limited Update was prepared by LANL in coordination with the Los Alamos Site Office, per requirements of the National Nuclear Security Administration (NNSA) FY 2007-2016 Ten-Year Site Plan Guidance, December 2004.

Please direct any questions to Isaac Valdez (505) 664-0285 or Adrienne Nash (505) 665-5026.



Edwin L. Wilmot
Manager

Attachment:

cc w/o attachment:
X. Ascanio, NA-124, HQ/GTN
M. Thompson, NA-117, HQ/GTN
K. Loll, NA-52, HQ/GTN
S. Black, NA-20, HQ/GTN
W. Desmond, NA-70, HQ/GTN
W. Chavez, OPL, LASO
E. Rodriguez, ES, LASO
R. Ferry, SM, LASO
R. Snyder, OPM, LASO
I. Valdez, OPM, LASO
A. Nash, OPM, LASO
P. Higgins, NA-131, NNSA/SC
P. Nanos, DIR, LANL, MS A-100
S. Gibbs, ADO, LANL, MS A-110



Office of the Director

March 24, 2006

Mr. Edwin Wilmot
U.S Department of Energy/NNSA
Los Alamos Site Office
Mail Stop: A316
Los Alamos, NM 87544

Subject: SUBMITTAL OF THE TEN-YEAR SITE PLAN, FY07-FY16

Ed
Dear Mr. Wilmot:

With this submittal of the Ten-Year Site Plan, FY07-FY16, we respectfully request your concurrence in forwarding the document to headquarters. This document has been prepared in accordance with the guidance received February 23, 2006. This document is being submitted past the required date for two reasons: LANL wanted to ensure that information in this plan was consistent with the discussions and guidance received coming out of the Defense Programs FY 2008-12 Programming Meeting in Albuquerque, March 21 – 23; and, that LANS was aware of the major changes from the FY06 TYCSP.

Below we have highlighted areas of change with respect to the FY06 TYCSP submitted in September 2005:

- Consistent with Executive Order 13327, Federal Real Property Asset Management, the Laboratory redefined its facility categorization from Mission Essential and Balance of Plant to Mission Critical, Mission Dependent Not Critical and Non-Mission Dependent. These changes were uploaded to FIMS at the end of FY05, prior to receipt of the FY07 TYSP guidance. Further discussion of these changes is provided within the document as well as a crosswalk to show how this TYSP is consistent with the guidance.
- The FY06 budgets in RTBF and FIRP were significantly reduced, \$79M and \$25M, respectively, over the planning targets (FYNSP) used in the development of the FY06 TYCSP. In both cases, these cuts resulted in the deferment of some scope to later years and this is reflected in the Attachment A tables and our ability to reduce deferred maintenance as effectively in FY06.

These cuts impacted maintenance funding as well. The planned maintenance funding of \$100M has been reduced by \$6M. The \$94M maintenance investment represents 1.6% of the Replacement Plant Value (RPV), well below the 2% of RPV required by NNSA guidance. As discussed in previous versions of the TYCSP, maintenance at the existing CMR building is deliberately held low because construction of a replacement facility is underway. The impact of funding maintenance at CMR, which has an RPV of greater than \$1.7B, at a very low level has a significant impact on the total maintenance funding at the site. When CMR is removed from this evaluation, maintenance funding at the rest of the site is slightly greater than 2%.

P. O. Box 1663, MS A100, Los Alamos, NM 87545
505-667-5101/FAX 505-665-2679

An Equal Opportunity Employer / Operated by the University of California for the
National Nuclear Security Administration of the U.S. Department of Energy

March 24, 2006

- Despite reduced FIRP funding in FY06, the Laboratory projects that the FCI for Mission Critical facilities, as defined in the guidance for this TYSP, will be below 5% at the end of FY09. While the FIRP funding shortfall in FY06 slows progress towards this goal, the reduction of deferred maintenance in FY05 was substantially greater than planned through corrective maintenance actions that addressed deferred maintenance items.
- The facilities and infrastructure supporting the Nuclear Weapons Program and the Laboratory must ensure that we can meet near-term program deliverables and transform for long-term viability. The 2016 vision of the Laboratory is exemplified by the following:
 - Reduced overall footprint and consolidated nuclear infrastructure,
 - Protection strategy that is largely insensitive to DBT changes,
 - Infrastructure maintained within projected resources,
 - Best business practices implemented in the management of facilities, projects and programs,
 - Continuous strategic investment, and
 - Flexibility/responsiveness to support dynamic program needs.

This vision is consistent with that provided in the FY06 TYCSP and, with one exception, no new line item construction projects have been proposed. The exception is the Fire Station Replacement Project in consultation with LASO.

- In accordance with guidance from HQ, disposition funds within FIRP are to be discontinued following FY09. LANL still has significant square footage associated with non-process contaminated facilities that we will work with the FIRP Office at Headquarters within these constraints. However, to continue decreasing the Laboratory's total square footage past FY09, an alternative funding source for D&D must be identified.
- On June 1, 2006, the Laboratory's maintenance and operating contract will transition from the University of California (UC) to the Los Alamos National Security, LLC (LANS). Therefore, this will be the last Ten Year Site Plan produced by UC. While we believe that this plan provides the basic strategy to transform the Laboratory for the future, we expect that LANS will propose a robust, outyear construction program that addresses infrastructure needs and supports future program requirements. Therefore, we have limited the outyear construction project proposals to facilitate transition.

With respect to the budget cuts discussed above, it should be noted that despite the funding shortfall of \$79M in RTBF, LANL was able to minimize the impacts to the maintenance program and to maintain, albeit at a reduced level, a strategic investment and footprint reduction portfolio that does address operational efficiencies and deferred maintenance. While we were able to make these budget adjustments with relatively minor impacts to these programs in FY06, similar cuts in future years will result in more dramatic impacts.

Should you have any questions concerning this document, please contact Joel Leeman at 606-0800 or Craig Leisure at 606-0000.

Sincerely,



Robert Kuckuck
Director

Enclosure a/s

Ed Wilmot
DIR-06-094

-3-

March 24, 2006

Cy: W. Chavez, LASO, MS A316
R. Snyder, LASO, MS A316
D. Cobb, DIR, MS A100
F. Tarantino, PADNWP, MS F611
J. Leeman, PADNWP, MS F611
C. Mangeng, ADTS, MS A104
C. Leisure, ADSFO, MS A110
C. Hayes, SSMO-SPPI, MS F627
W. Jones, SSMO-SPPI, MSK773
L. Goen, PADNWP-WI, MS F627
DIR-06-094 File, MS A100
IM-9, MS A150

Table of Contents

1 Introduction	1
2 Sources of Change from the Final FY06 FYCSP	5
2.1 Facility Re-categorization.....	5
2.2 Program Budget Reductions.....	10
2.3 Requirements for Security Infrastructure Investment	13
3 Impacts of Changes from Final FY06 TYCSP on FY07 Reported Attachments	14
3.1 Changes to Attachment A	14
3.1.1 Funded Line Item Projects (A-1)	14
3.1.2 Proposed Line Item Projects (A-2)	14
3.1.3 RTBF/Operations of LANL Facilities (A-3)	15
3.1.4 Facilities and Infrastructure Recapitalization Program for LANL (A-4)	15
3.1.5 Non-RTBF/non-FIRP Facilities and Infrastructure Cost Projection Spreadsheet for LANL (A-5).....	16
3.1.6 Currently Funded Security Infrastructure Projects for LANL (A-6a) and Unfunded Security Infrastructure Projects for LANL (A-6b)	17
3.1.7 Proposed FIRP Funded Projects (A-7).....	17
3.2 Changes to Attachment E	18
3.2.1 Excess Facilities Footprint Elimination Plan (E-1)	18
3.2.2 New Construction Footprint Added (E-2)	20
3.2.3 Grandfathered Footprint Added (E-3).....	20
3.2.4 Footprint Tracking Summaries (E-4a, E-4b).....	20
3.2.5 Waiver/Transfer Log (Space Added or Eliminated) (E-5)	21
3.2.6 FY2006 Leased Space Profile (E-6).....	21
3.3 Changes to Attachment F	22
3.3.1 FIRP FY 2003 Deferred Maintenance Baseline and Projected Deferred Maintenance Reduction from Baseline (F-1)....	22
3.3.2 NNSA Total Deferred Maintenance and Projected Deferred Maintenance Reduction (F-2).....	23
3.3.3 Impact on Progress toward NNSA Corporate Goals	25
3.3.4 Impact of Maintenance Funding Shortfalls on Progress NNSA Required Funding for Maintenance Projects	26

Attachment A — Facilities and Infrastructure Cost Projection Spreadsheets

Attachment E — Excess Facilities, New Construction, and Leased Space

Attachment F — Deferred Maintenance Baseline and Projected Deferred Maintenance Reduction Spreadsheet

This page intentionally left blank.

Acronyms

ADTR	Associate Director for Threat Reduction
ADA	Americans with Disabilities Act
BOP	Balance of Plant
BSL	Bio-Science Laboratory
BTF	Beryllium Technology Facility
CAIS	Condition Assessment Information System
CD	Critical Decision
CINT	Center for Integrated Nanotechnologies
CMR	Chemistry and Metallurgy Research
DARHT	Dual Axis Radiographic Hydrodynamic Facility
DBTIP	Design Basis Treat Integration Project
D&D	Demolition and Disposal
DHS	Department of Homeland Security
DM	Deferred Maintenance
DOE	Department of Energy
DP	Defense Programs
DSW	Directed Stockpile Work
DX	Dynamic Experimentation Division
EM	Environmental Management
E.O.	Executive Order
EOC	Emergency Operation Center
ESA	Engineering Sciences and Applications Division
F&I	Facilities and Infrastructure
FCI	Facility Condition Index
FIMS	Facility Information Management System
FIRP	Facilities and Infrastructure Recapitalization Program
FIRRS	Facility and Infrastructure Recapitalization Rating Score
FMS	Facility Management System
FRPC	Federal Real Property Council
FY	Fiscal Year

FYNSP	Future Years Nuclear Security Program
GPP	General Plant Project
GSF	Gross Square Footage
HE	High Explosive
HVAC	Heating, Ventilation, and Air Conditioning
IAEA	International Atomic Energy Agency
ICPP	Integrated Construction Program Plan
IGPP	Institutional General Plant Project
IIU	Individual Inspection Units
IM	Information Management Division
JNETF	Joint Nuclear Explosives Training Facility
LANL	Los Alamos National Laboratory
LANS	Los Alamos National Security, LLC.
LANSC	Los Alamos Neutron Science Center
LASO	Los Alamos Site Office
LI	Line Item
LLW	Low-Level Waste
MC	Mission Critical
MD	Mission Dependent
ME	Mission Essential
MPF	Meson Physics Facility
MST	Materials Science and Technology Division
NE	Office of Nuclear Engineering
NISC	Nonproliferation and International Security Center
NMD	Not Mission Dependent
NMSSUP	Nuclear Materials Safeguard and Security Upgrade Project
NNLR	Nuclear Nonproliferation Laboratory Replacement
NNSA	National Nuclear Security Administration
OPC	Other Project Costs
OS	Office of Science
PED	Preliminary Engineering Design

PEG	Program Execution Guidance
PF	Plutonium Facility
PTLA	Protection Technology Los Alamos
R&D	Research and Development
RAMP	Regulatory Assessment and Management Process Facility
RANT	Radioactive Assay Nondestructive Testing Facility
RC	Radiological Chemistry
RH	Remote Handled
RIK	Replacement-in-kind
RLUOB	Radiological Utility Office Building
RLW	Radioactive Liquid Waste
RPV	Replacement Plant Value
RTBF	Readiness in Technical Base and Facilities
S	Security
S&S	Safeguards and Security
SNM	Special Nuclear Material
TA	Technical Area
TBD	To Be Determined
TEC	Total Estimated Cost
The Laboratory	Los Alamos National Laboratory
TPC	Total Project Cost
TRU	Transuranic
TYCSP	Ten -Year Comprehensive site Plan
TYSP	Ten-Year Site Plan
VTR	Vault Type Room
WETF	Weapons Engineering Tritium Facility
WIPP	Waste Isolation Pilot Plant

This page intentionally left blank.

1 INTRODUCTION

The Los Alamos National Laboratory (the Laboratory) submits herein the Fiscal Year 2007 – 2016 Ten-Year Site Plan (FY07 TYSP). This plan is submitted in response to the National Nuclear Security Administration (NNSA) guidance, “Ten-Year Site Plan Guidance,” dated February 2006.

The NNSA considers site TYSPs to be the foundation for complex-wide facilities and infrastructure strategic planning and the cornerstone of ongoing efforts to restore, rebuild and revitalize the complex. For NNSA, the TYSP focuses management attention on current and future real property needs at the Laboratory.

This plan is based on fiscal constraints that are tied to the Future Years Nuclear Security Program (FYNSP) and supports the program deliverables identified in FYNSP. It provides a basis for (1) describing facility and infrastructure needs and requirements; (2) describing how site management perform with the resources allocated, and (3) the rationale for prioritizing facility and infrastructure needs within the constraints imposed by available budgets. This plan also provides an update to selected key data presented in the FY06-15 Ten-Year Comprehensive Site Plan (TYCSP) in support of the programming phase of the NNSA’s FY08 – FY12 Planning, Programming, Budgeting, and Evaluation cycle.

This year’s TYSP marks a departure from previous submittals of this type. NNSA is currently transitioning to a single, annual site TYSP submission that aligns with the President’s Budget submission and eliminates the requirement for a Limited Update. During the 2006 transition year, this plan provides the abbreviated TYSP that will align with the FY07-11 President’s Budget.

This plan focuses solely on the deliverables required to support the Laboratory’s abbreviated FY07-16 TYSP.

Included in this document are the following major elements as required by the guidance.

- a. **Cost Projection Spreadsheets (Attachments A-1 through A-7).** These provide insight to budget realities and consider all funding sources to include Readiness in Technical Base and Facilities (RTBF), Line Item, Indirect, and Facilities and Infrastructure Recapitalization Program (FIRP). The Laboratory has also included a summary of projects that are Campaign/Directed Stockpile Work (DSW) (non-line item), non-Defense Programs (DP), non-NNSA, and Institutional General Plant Projects (IGPP). Specific tables address the following requirements: Facilities and Infrastructure Line Items (A-1); Proposed Line Item Projects (A-2); RTBF/Operations of Facilities (A-3); FIRP (A-4); Other Facilities and Infrastructure (A-5); and Security Infrastructure Projects (A-6); and Other Facilities and Infrastructure Recapitalization program

Projects (A-7). Also included are Attachment A-2 NNSA Integrated Construction Program Plan (ICPP) Proposed Line Item Construction Project Information Sheets.

- b. **NNSA Excess Facilities New Construction and Leased Space Spreadsheets and Graphs (Attachments E-1 through E-6).** These capture all NNSA facilities that are currently excess to the Department of Energy (DOE) and those facilities that will become excess during the ten year planning horizon covered by the TYSP. Specific tables that are included are Excess Facilities Footprint Elimination Plan (E-1); New Construction Footprint Added (E-2); Grandfathered Footprint Added (E-3); Footprint Tracking Summary (NNSA and Site-Wide) (E-4); Waiver/Transfer Log (E-5), and (new) FY06 Leased Space Profile (E-6).
- c. **NNSA Deferred Maintenance Baseline and Projected Deferred Maintenance Reduction Spreadsheets and Charts and Replacement-in-Kind Requirements (Attachments F-1 through F-7).** These report on progress towards meeting the NNSA corporate Deferred Maintenance (DM) goals for FY05 and FY09 and also identify replacement-in-kind (RIK) projects over \$500,000. This plan provides a narrative discussion that addresses the Laboratory's implementation plan for achieving those goals. Specific tables and figures associated with this requirement include: FIRP FY03 Deferred Maintenance (DM) Baseline and Projected DM Reduction from Baseline (F-1); NNSA Total DM and Projected DM Reduction (F-2); Site's Total DM, Mission Critical (MC) DM and new DM Growth (F-3); Site's Progress Towards FY09 Goal of <5% DM for Mission Critical Facilities and Infrastructure (F-4); Site's Progress Towards FY09 Goal of <10% DM for Mission-Dependent and Not Mission-Dependent Facilities and Infrastructure (F-5); (new) Site Total Facility Condition Index (NNSA Only) (F-6); and Replacement-In-Kind (F-7).
- d. **Narrative discussion** in the main text clearly highlights any significant changes from the Site's FY06 TYCSP submission.

This document's attachments include several changes from the prior FY06 TYCSP that are mapped in order to support plan-to-plan traceability. They include:

- Attachment E-6, Leased Space, is included as requested per the TYSP Guidance.
- Attachment F-6, Replacement-In-Kind Requirements Spreadsheet has been moved to Attachment F-7. Attachment F-6 is now titled "Total Facility Condition Index Spreadsheet and Graph," per the TYSP Guidance.

This plan is organized as follows:

Chapter 2 discusses major sources of change from the publication of the prior FY06 TYCSP to now.

- Section 2.1 Facility Re-categorization - Facilities and infrastructure at the Laboratory have been re-categorized from Mission Essential and Non-Mission Essential to newer “Mission Dependency” categories per Federal Real Property Council (FRPC) guidance. This section includes a description of the rationale and the basis for re-categorization as well as how it compares to TYSP guidance. This section also describes how Mission Critical facility (MC) reporting will be performed in the FY07 TYSP in order to maintain comparability of projected deferred maintenance and planned DM buydown with the FY03 DM Baseline.
- Section 2.2 Program Budget Reductions - Major programs including FIRP and the RTBF program have been substantially reduced from the projections used to construct the FY06 TYCSP. This section discusses changes that have occurred and the potential impact of these changes on NNSA’s FY09 DM reduction goals.
- Section 2.3 Security Infrastructure Direction – Direction on minimum investment in security facilities and infrastructure has been given by NNSA. This section discusses the Laboratory’s approach to achieving the security operations budget set-aside in FY07 and FY08.

Chapter 3 provides a narrative discussion of the impact of major changes, particularly the changes in planned budgets, on the Attachments. These include the following:

- Section 3.1 Changes To Attachment A – This section describes the changes on planned and proposed projects, the Attachment A-1 through A-6 tables that are the result of planned budget changes this FY. This section also discusses Attachment A-7 describing proposed FIRP projects that may be required to buydown DM not in the original FY03 Baseline.
- Section 3.2 Changes to Attachment E – This section describes changes in projects to dispose of excess facilities and control the site footprint, Attachment E-1 through E-6 tables that are the result of planned budget shortfalls in FY06.
- Section 3.3 Changes in Attachment F – This section describes the basis for development of Attachment F projections of DM buydown from the FY03 Baseline (F-1) and by considering the growth in DM that has naturally occurred since the development of the FY03 Baseline (F-1). This section describes the impact of budget changes on the resulting DM buydown projections in F-1 and

F-2 and the resulting impacts on progress toward achieving NNSA directed DM reduction goals for FY09 (F-3 through F-6).

This plan does not consider one key issue that may heavily impact the forthcoming FY08 TYSP. The contract to manage Los Alamos National Laboratory was awarded to Los Alamos National Security, LLC (LANS) on December 21, 2005. The transition process from University of California management of the Laboratory to LANS management is currently underway. The FY08 TYSP will discuss the LANS strategies and commitments for managing facilities and infrastructure.

2 SOURCES OF CHANGE FROM THE FY06 TYCSP

2.1 Facility Re-categorization

Consistent with NNSA requirements up to the end of FY05, all facilities at the Laboratory were categorized in the FY06 TYCSP as Mission Essential (ME) or Balance of Plant (BOP), each with subsets of Enduring or Non-Enduring assets¹. The breakdown of facilities into the two general categories is shown in Figure 2-1.




Figure 2-1: Facility Categorization Used in the FY06 TYCSP

Consistent with new reporting requirements from Executive Order 13327, Federal Real Property Asset Management, the Laboratory refined its previous designations to three new mission dependency categories: Mission Critical (MC), Mission Dependent (MD), Not Critical and Not Mission Dependent (NMD). Using the Federal Real Property Council (FRPC) definitions for these categories, the Laboratory worked with both program and line management to remap all existing assets. All changes were uploaded to the Laboratory's Facility Information Management System (FIMS) at the end of FY05, meeting the FRPC's reporting deadline. Table 2-1 provides a crosswalk of the Laboratory's older designations with the new Mission Dependency Categories.

¹ Although NNSA sites characterize ME differently, the Laboratory definition used to plan maintenance funding for RTBF prior to the end of FY05 is used.

Table 2-1: Mapping of Previous Facility Categories to Mission Dependency Categories

		Mission Critical or Mission Dependent, Not Critical
		Mission Critical or Mission Dependent, Not Critical
Mission Critical: Land or constructed assets deemed necessary to perform the primary missions assigned to a particular Site. This would encompass any facility or infrastructure predominantly used to perform scientific, production, environmental restoration or stockpile stewardship and without which, operations would be disrupted or placed at risk.	Mission Essential, Enduring	Mission Critical <u>or</u> Mission Dependent, Not Critical
	Mission Essential, Non-Enduring	Mission Critical <u>or</u> Mission Dependent, Not Critical
Mission Dependent, Not Critical: Land or constructed assets that play a supporting role in meeting the primary missions assigned to a particular Site. Loss of Mission Dependent, Not Critical assets would not immediately disrupt operations and can be reasonably restored or otherwise addressed prior to impacting operations.	Mission Essential, Enduring	Mission Critical <u>or</u> Mission Dependent, Not Critical
	Mission Essential, Non-Enduring	Mission Critical <u>or</u> Mission Dependent, Not Critical
Not Mission Dependent: Land or constructed assets that are not in support of the primary missions assigned to a particular Site but support secondary missions and / or quality of workplace initiatives. Loss of a Not Mission Dependent asset results in inconvenience and indirectly impacts operations if unavailable for an extended period. Further, assets determined to be excess to the site mission fall under this category.	Balance of Plant, Enduring	Not Mission Dependent
	Balance of Plant, Non-Enduring	Not Mission Dependent

The resulting re-categorization of Laboratory facilities and infrastructure used to update the FIMS database is shown in Figure 2-2².




Figure 2-2: LANL Facility/Infrastructure Re-categorization Based on FIMS Definitions

The FY07 TYSP Guidance includes a requirement to re-categorize Laboratory facilities. The FY07 TYSP Guidance requests that sites follow the FRPC "Mission Dependency" categories for facilities and infrastructure, and it provides the cross reference between ME / BOP definitions used in the FY06 TYCSP and the MC / MD / NMD definitions to be used in the FY07 TYSP as shown in Table 2-2.

Table 2-2: FY07 TYSP Guidance on "Mission Dependency" Categories, Descriptions, and Cross Mapping

		Mission Critical
Mission Essential	Not Excess	Mission Critical
Non-Mission Essential	Not Excess	Mission Dependent Not Critical
Non-Mission Essential	Excess	Not Mission Dependent

² Previously, non-enduring assets were those facilities *proposed* for future excess but *still operating*. For the non-enduring mission essential facilities, these structures have now become either mission critical or mission dependent because they are still active. Once they have been shutdown and placed in surveillance and maintenance status, they will become not mission dependent. All current excess facilities with reported demolition dates in Attachment E-1 are included in the not mission dependent category.

The Laboratory's facility re-categorization based on the FIMS guidelines yielded a substantially different distribution of facilities and infrastructure from that which would have resulted from using the FY07 TYSP Guidance³.

The Laboratory proposes to resolve the inconsistency of re-categorization between FIMS and the TYSP Guidance in the following manner:

- Former ME facilities and infrastructure map reasonably well to the combined MC and MD as defined in the FIMS database and therefore to MC as defined in the FY07 TYSP Guidance. NMD maps reasonably well to the category of BOP and therefore to MD as defined in the FY07 TYSP Guidance.
- For purposes of reporting in this Laboratory's TYSP, MC (FY07) are considered the sum of MC and MD as defined in the FIMS database; whereas MD (FY07) are defined as NMD that is reported in the FIMS database⁴. The resulting temporary re-categorization is shown in Figure 2-3.




Figure 2-3: Proposed Temporary Reporting of Facility Categories for the FY07 TYSP

³ The Laboratory's re-categorization yielded fewer MC facilities than would be the case using TYSP Guidance. In the TYSP Guidance, all ME facilities would be re-categorized as MC. The re-categorization also yielded fewer MD facilities than would be the case using TYSP Guidance. In the TYSP guidance all BOP facilities not considered excess, would become MD. The re-categorization also yielded more NMD facilities than would be the case using TYSP Guidance. In the TYSP Guidance only excess facilities are considered NMD; while in the FIMS update most BOP facilities are considered NMD.

⁴ There are no NMD facilities based on the FY07 TYSP Guidance definition that only includes excess facilities and infrastructure. Excess facilities are removed from FIMS and reported only in Attachment E-1 during the disposal year.

This proposed resolution is used in all Attachment F submittals that are part of this TYSP. The proposed temporary re-categorization provides reasonable mapping to the FY07 TYSP guidance that preserves the capability to compare current forecasts for the ten year performance period with past forecasts and with the FY03 DM Baseline. In addition, the proposed temporary re-categorization allows NNSA time to coordinate a more consistent FIMS update process across the complex, and time to re-set the FIRP FY03 Baseline and its resulting DM reduction goals as needed⁵.

⁵ The proposed temporary solution received concurrence by NNSA NA-52 (Kim Loll) and the Los Alamos Site Office (Isaac Valdez) prior to the submittal of this plan in a teleconference (2/23/06).

2.2 Program Budget Reductions

FY06 funding for the FIRP Program, the RTBF program and planned maintenance were substantially reduced from the projections made in the FY06 TYCSP. The current budgets for this year, compared with projections made in the FY06 TYCSP, are shown in Table 2-3.

Table 2-3: Changes in Funding for Infrastructure Programs in FY06

Program	FY06 TYCSP	FY07 TYSP	Change
RTBF	\$304M	\$225M	-\$79M
FIRP	\$52.1M	\$27.1M	-\$25M
Planned Maintenance	\$100.7M	\$94.3M	-\$6.4M

The changes in RTBF and FIRP funding shown above directly impact some areas of projected infrastructure activity including:

- RTBF Investments (Attachment A-3, F-1 and F-2), A-1 OPCs and
- FIRP Investments (Attachments A-4, E-1, F-1 and F-2)

The ultimate impact of budget reductions is on the capability of the Laboratory to meet commitments with regard to reduction of DM. This is discussed in Attachment F submittals, particularly F-1, which tracks progress toward reduction of the FY03 DM Baseline, and F-2, which tracks progress toward controlling and reducing DM in general.

FIRP funding cuts in FY06 result in the FY07 TYSP A-4 being modified such that some planned DM reduction projects are pushed to the out-years. These changes could affect the potential for meeting NNSA commitments for DM on MC facilities to beyond the original goal date of the end of FY09; but could still allow for meeting goals by the end of FY11.

In addition, the FY07 TYSP E-1 has been revised to reflect an end to FIRP funded Decontamination & Disposition (D&D) in FY09. This is in response to NA-52 guidance that the FIRP disposition program will end in FY09.

RTBF funding cuts in FY06 result in the FY07 TYSP A-3 being modified to reflect fewer investments in Footprint Reduction / Strategic Investments (FR/SI). This will result in less reduction in DM and slow execution of FR/SI which is vital to transforming the infrastructure so that it can accommodate present and future missions.

FY06 cuts in planned maintenance funding will limit the Laboratory's capacity to control DM growth during FY06 (Figure 2-4) and therefore will negatively impact proposed DM reduction goals over time as well as commitments regarding % of Replacement Plant Value (RPV) invested in maintaining Laboratory facilities (Figure 2-5)⁶.




Figure 2-4: Impact of Planned Maintenance Cut on FY06
TYCSP Maintenance Gap⁷

⁶ The negative delta between required maintenance (based on % of RPV invested in maintenance) and planned maintenance constitutes a maintenance funding gap. A portion of the annual maintenance funding gap (20%) is estimated to result in increased deferred maintenance over time. Therefore, an increased maintenance funding gap in a particular year will result in an increase in deferred maintenance.

⁷ In Figure 2-4, the revised (downward) planned maintenance budget for FY06 is given as a single data point below the Planned Budget line derived from Attachment F-2 in the Final FY06 TYCSP.




Figure 2-5: Impact of Reduced Maintenance on Maintenance % of RPV⁸

Within the ten-year planning horizon, there is a direct connection between the currently planned scope and schedule of specific D&D projects, and maintaining compliance with the New Mexico Environment Department (NMED) Consent Order schedule. The funding reductions in FY06 are not expected to impact the scope and schedule of NMED Consent Order projects. However, if the scopes of certain D&D projects are reduced, or their project schedules are delayed, the Laboratory's ability to maintain compliance with the NMED Consent Order will be directly affected.

⁸ In Figure 2-5, the revised (downward) planned maintenance budget for FY06 (other than budget for Chemistry and Metallurgy Research (CMR)) as a percentage of RPV with CMR removed is given as a single data point below the Annual Planned Maintenance line, derived from Attachment F-2 in the Final FY06 TYCSP.

2.3 Requirements for Security Infrastructure Investment

Two issues that could imminently impact the funding of security infrastructure investments at the site include the following:

1. **Design Basis Threat Integration Project** - The Laboratory is incorporating a risk based approach to identify and prioritize necessary security related facilities and infrastructure upgrades at the site. Full implementation of the FY05 Design Basis Threat Integration Project (DBTIP) may require a significant investment in facilities and infrastructure upgrades. Depending on the requirements of the security system engineered protection strategy for DBTIP, several projects that were unfunded in the FY06 TYCSP could be funded as early as this year and additional projects could be identified for the FYNSP years. Currently, the Laboratory is seeking additional sources of funding for such projects. Decisions on DBTIP requirements are (and sources of funding that could impact Attachments A-6a and A-6b) forthcoming.
2. **Allocation of Operating Funds to Security Infrastructure Projects** - The FY07 TYSP Guidance states that "Sites shall ensure that 5% of their FY07 Physical Security Operations Budget and 7% of their FY08 Budget is focused on Security Infrastructure". Los Alamos National Laboratory will be allocating security operating funds in support of the Nuclear Material Safeguards and Security Project (NMSSUP), Phase II. The operating funds associated with NMSSUP Phase II will be \$5.5M in FY06. This amount is 5-percent, which meets the 5-percent requirement. Physical security operating funds for Los Alamos in FY07 are projected to be approximately \$110M. Los Alamos will continue to invest in NMSSUP Phase II and will also invest in infrastructure. The exact amount will be developed in support of the Program Execution Guidance (PEG) and will be reflected in Los Alamos' Annual Operating Plan for FY07.

3.0 IMPACTS OF CHANGES FROM FY06 TYCSP ON FY07 REPORTED ATTACHMENTS

This section provides a narrative discussion of the impact of major changes, particularly the changes in planned budgets, on Attachments A, E, and F discussing funding for projects, disposition of excess facilities and reduction in deferred maintenance. These include the following:

3.1 Changes to Attachment A

This section describes the result of changes in planned FIRP, RTBF and indirect budgets since the publication of the FY06 TYCSP that impact planned and proposed projects reported in Attachments A-1 through A-6.

Changes from the FY06 TYCSP are as follows:

3.1.1 Funded Line Item Projects (Attachment A-1)

Attachment A-1 provides information on line item projects. These projects are integral to the support of present and future programs at the Laboratory and are funded separately from other direct and indirect budgets. Funded line item projects are not significantly impacted by the changes in budget and facility categorization discussed previously. Minor Adjustments to funded line item projects over the 10 year planning horizon covered by the TYSP are based on the most current update to the NNSA Integrated Construction Program Plan and the revised NNSA Programmatic Guidance. The changes, so defined include

- shifts in other project cost funding,
- acceleration of key projects,
- incorporation of revised acquisition strategies, and
- effects of budget rescissions.

Other changes in the FY07 TYSP include

- adding to A-1 the ESA Fabrication Facility Replacement Project,
- removal from A-1 the NMSSUP Phase I Project (completed), and
- updating the TA-55 Radiography funding profile (to be in line with NNSA guidance).

3.1.2 Proposed Line Item Projects (Attachment A-2)

Attachment A-2 provides information on proposed line item projects. One new proposed line item was included in the FY07 TYSP for replacement fire stations. One FY06

TYCSP proposed project for replacing the TA-18 nuclear nonproliferation laboratories was removed.

3.1.3 RTBF/Operations of LANL Facilities (Attachment A-3)

Attachment A-3 provides information on RTBF funded projects that impact facilities and infrastructure at the Laboratory. RTBF projects described in Attachment A-3 are impacted by the changes in the FY06 RTBF budget discussed previously. In addition to new facilities, facility upgrades and facility modifications, RTBF also funds investments that reduce DM or prevent new DM from occurring. Therefore, the reduction in RTBF funding for this year will impact the Laboratory's performance against DM reduction and footprint reduction goals. Attachment A-3 notes where DM reduction is anticipated as a result of an RTBF funded project. However, estimates of DM value are not provided⁹. A comparison of Attachment A-3 from the FY07 TYSP with that submitted with the FY06 TYCSP indicates that:

- RTBF projects with DM buydown that were forecast in the FY06 TYCSP for FY06 are deferred to later years or removed in the FY07 TYSP; and
- RTBF projects with DM buydown that were forecast in the FY06 TYCSP for FYNSP years and out years are largely unmodified.

The impact of a one year drop in funding from the RTBF program on deferred maintenance buydown and the Laboratory's capacity to support NNSA's FY09 deferred maintenance buydown objectives is reflected in Attachment F-2.

3.1.4 Facilities & Infrastructure Recapitalization Program for LANL (Attachment A-4)

Attachment A-4 provides information on FIRP funded deferred maintenance buydown projects. These projects are significantly impacted by the changes in the FY06 FIRP budget that are discussed previously. Figure 3-1 indicates that the projected drop in FIRP funding is restricted to the current FY.

⁹ The DM buydown values of RTBF projects are estimated on the basis of what DM actions (CAIS database IIU) are completed or no longer needed as a result of the project. The Attachment F database includes a mapping of DM actions that are eliminated through RTBF projects and therefore the impact of RTBF funding reductions on DM reduction are incorporated into the Attachment F-1 and F-2 projections.




Figure 3-1: Changes in FIRP Funded Projects

Comparing changes between Attachment A-4 in the FY06 TYCSP and the FY07 TYSP, Figure 3-1 provides the following projections:

- FIRP projects for DM buydown that were forecast in the FY06 TYCSP for FY06 are deferred to later years or removed in the FY07 TYSP; and
- FIRP projects for DM buydown that were forecast in the FY06 TYCSP for FYNSP years and out years are largely unmodified.

The impact of a one year drop in funding from the FIRP program on deferred maintenance buydown and the Laboratory's capacity to support NNSA's FY09 deferred maintenance buydown objectives is reflected in Attachment F-2.

3.1.5 Non-RTBF/Non-FIRP Facilities and Infrastructure Cost Projection Spreadsheet for LANL (Attachment A-5)

Attachment A-5 provides information on deferred maintenance buydown projects funded from other sources. The IGPP planning in Attachment A-5 is based on the assumption that the GPP limits are raised from \$5M to \$10M in FY07, and that the increase will apply to IGPP. If this does not happen, the Laboratory will substitute smaller construction projects in the place of projects noted with a TEC greater than \$5M. In addition, this plan is based on the institutional investment in IGPP increasing from \$10M annually to \$15M annually beginning in FY08.

3.1.6 *Currently Funded Security Infrastructure Projects for LANL (Attachment A-6a) and Unfunded Security Infrastructure Projects for LANL (Attachment A-6b)*

Attachments A-6a and A-6b provide a planning basis for security infrastructure investments to be made at the Laboratory. The planning horizon for security purposes is 3 years vs. the 10 year planning horizon addressed in the remainder of the TYSP. Attachment A-6a summarizes funded projects while A-6b summarizes high prioritized projects under the Security Infrastructure Rating Matrix and for which funding is still being sought. Projects listed in Attachment A-6a may require updating to reflect pending decisions discussed above. These changes will be reflected clearly in the FY08 TYSP.

3.1.7 *Proposed FIRP Funded Projects (Attachment A-7)*

Attachment A-7 provides proposed FIRP funded projects that buydown DM IIU not identified in the original FY03 DM Baseline. These projects may be required to assure that DM reduction goals for FY09 are met and that DM growth in the out years after FY09 is controlled.

3.2 Changes to Attachment E

This section describes the result of changes in planned FIRP, RTBF and indirect budgets since the publication of the FY06 TYCSP that impact planned and proposed projects to disposition excess facilities and control the site footprint. In particular, it discusses updates to the Attachment E-1 through E-6 tables that are the result of planned budget shortfalls in this FY.

3.2.1 Excess Facilities Footprint Elimination Plan (Attachment E-1)

Attachment E-1 captures all facilities (NNSA, DOE, and non-DOE) that are currently excess to DOE or that will become excess during the 10 year planning horizon considered in the TYSP. For the Laboratory, excessed facilities are currently dispositioned mainly with FIRP funding. However, funding for facility disposition is also provided by Environmental Management funding and other sources. The Laboratory prioritizes all excess facilities requiring disposition by funding program.

Attachment E-1 is consistent with DOE accepted archived totals from FY02 through FY05 with a total of 430K sq. ft. removed. Principal changes in Attachment E-1 reflect the reduction FIRP funding in FY06 and the elimination of FIRP funding in FY10 and FY11. In addition, the D&D of SM43 (the Administration Building) has been moved from FY07 to FY08 to reflect actual removal of the sq. ft. from the FIMS data base. In FY09, Other the D&D of the existing LASO building (45,536 sq. ft.) has been added to be consistent with Land Transfer requirements. However, the funding for D&D of the LASO building has not yet been identified. Figure 3-2 shows the impact of changes in FIRP funding¹⁰ from the FY06 TYCSP Attachment E-1 projections. Figure 3-3 shows that the impact of FY06 reductions in FIRP is largely confined to FY06 and FY07.

¹⁰ FIRP disposition investment is measured in terms of total estimated cost (TEC) of disposition projected funded through the FIRP Program Office.




Figure 3-2: Changes in FIRP Funded Facility D&D




Figure 3-3: FIRP Funded FY03 Baseline D&D Deferred Maintenance Buydown

Attachment E-1 is consistent with DOE accepted archived totals from FY02 through FY05 with a total of 430,059 sq. ft. removed. Principal changes in Attachment E-1 reflect the reduction FIRP funding in FY06 and the elimination of FIRP funding in FY10 and FY11. In addition, the D&D of SM43 (the Administration Building) has been moved from FY07 to FY08 to reflect actual removal of the sq. ft. from the FIMS data base. In FY09, D&D of the existing Los Alamos Site Office (LASO) building (45,536 sq. ft.) has been added to be consistent with land transfer requirements. However, the funding for D&D of the LASO building has not yet been identified.

In Figure 3-2 the negative delta in funding after FY09 reflects the fact that in the FY06 TYCSP, FIRP funding was not assumed to expire until the end of the program in FY11. However, since that time, comments on the FY06 TYCSP were received that indicated FIRP funding could not be applied to disposition projects after FY09. The change in DM buydown from removal of FIRP funding after FY09 is significantly larger than from the temporary reduction in FIRP disposition funding this year.

3.2.2 New Construction Footprint Added (Attachment E-2)

The DOE implementing policy requires new construction projects that add space be offset with an equivalent amount of space that has been removed from the site.

Attachment E-2 captures the gross square footage of FYNSP approved construction along with the year of beneficial occupancy through the 10 year planning horizon. Since line item projects are largely unaffected by the planned budget reduction for FY06, this Attachment has not changed significantly from the equivalent attachment in the FY06 TYCSP.

3.2.3 Grandfathered Footprint Added (Attachment E-3)

Attachment E-3 identifies projects where approval for start of construction was provided prior to FY03. By definition, this Attachment is unaffected by budget changes in programs.

3.2.4 Footprint Tracking Summaries (Attachments E-4a, E-4b)

This attachment tracks the extent to which the Laboratory can comply with DOE directives to offset new construction projects footprint by the transfer, sale, or demolition of excess buildings and facilities of equal size. Attachment E-4a applies to NNSA facilities only while Attachment E-4b applies to all facilities sitewide. The River Graph Chart with E-4a shows the growth and drop of total site gross square footage over time. The nature of these required filings does not vary substantially from the FY06 TYCSP with one exception; E-4 includes a summary of leased space (based on Attachment E-6) and the duration of time for which it is leased.

3.2.5 Waiver/Transfer Log (Space Added or Eliminated) (Attachment E-5)

There are no waivers or transfers of space currently in effect for the Laboratory.

3.2.6 FY06 Leased Space Profile (Attachment E-6)

This attachment tracks the current profile of leased space for the Laboratory as a means of tracking growth or shrinkage in the amount of and application of leased space. This is a new Attachment that has no equivalent in the FY06 TYCSP.

3.3 Changes to Attachment F

This section describes changes in projections of DM buydown and progress toward NNSA's FY09 DM Goals between the FY06 TYCSP and the FY07 TYSP. Comparisons are made for buydown against the FY03 Baseline (F-1) and against the current production that includes growth in DM since the development of the FY03 Baseline (F-2). This section describes the impact of budget reductions on the resulting DM buydown projections in F-1 and F-2 and the resulting progress toward meeting DM Goals (F-3 through F-6) based on Attachments F-1 and F-2. The re-categorization of facilities from mission essential to mission critical and from balance of plant to not mission critical discussed above is not assumed to have a significant impact on DM reduction projections for the 10 year planning horizon covered in the TYSP at this time¹¹.

3.3.1 FIRP FY03 Deferred maintenance Baseline and Projected Deferred Maintenance Reduction from Baseline (Attachment F-1)

Attachment F-1 reflects the FY03 deferred maintenance baseline as reported in the Laboratory's FY04 TYCSP (September 2003) without any new deferred maintenance or cost escalation added, and includes reductions against this baseline. This attachment allows FIRP to track progress toward a nationwide elimination of \$1.2B of deferred maintenance by the end of FY09, in accordance with NNSA's corporate deferred maintenance reduction commitments. This attachment reflects the end of FIRP by the end of FY11.

Figure 3-4 reflects the change in FY03 Baseline DM Buydown that results from the budget changes discussed above. Notably, progress on DM buydown is less in FY06 due to decreased investment; but progress is greater in FYNSP out years.




Figure 3-4: Comparison of Progress on FY03 DM Baseline Buydown, FY07 vs. FY06

¹¹ Facility re-categorization for the FY07 TYSP has been discussed previously. For purposes of comparing Attachments F-1 and F-2 reported in this TYSP with those reported in the Final FY06 TYCSP, it can be assumed that mission critical facilities are equivalent to the mission essential facilities and that mission dependent, not critical facilities are equivalent to BOP facilities.

3.3.2 NNSA Total Deferred Maintenance and Projected Deferred Maintenance Reduction (Attachment F-2)

Attachment F-2 reflects new growth in deferred maintenance (i.e. deferred maintenance not identified in the FY03 baseline submitted in the FY04 TYCSP, or new deferred maintenance that occurs as a result of funding shortfalls, as well as impacts of inflation or cost escalation on both DM reduction and RPV. This attachment is used to report the Laboratory's maintenance requirements, the total DM amounts (including adjustments to the FY03 Baseline), escalation of total DM and growth of DM as well as progress toward reduction of total deferred maintenance.

Figure 3-5 reflects the change in Facility Condition Index (FCI) between the FY06 TYCSP and the FY07 TYSP. It does not indicate a negative impact on DM management (as tracked by FCI reduction for MC facilities) as a result of changes in FIRP and RTBF budgets for FY06.




Figure 3-5: Difference in FCI for MC Facilities & Infrastructure, FY07 TYSP – FY06 TYCSP¹²

The improved forecast for FCI reduction in Figure 3-5 is primarily a function of a systematic effort by the Laboratory to correctly account for DM bought down through FIRP and other programs at the Laboratory over FY05. This is shown in the following Table 3-1.

¹² Figure 3-5 assumes that FCI for MC facilities in the FY07 TYSP can be directly compared with FCI for ME facilities in the FY06 TYCSP. The rationale for direct comparison of ME to MC facilities for this TYSP has been discussed in Section 2 of this report.

Table 3-1: Comparison of DM Buydown for FY05, FY06 TYCSP vs. FY07 TYSP

Total DM Buydown	36.0	114.6
DM Buydown, MC F&I	22.3	61.7
DM Buydown, MC F&I ¹³ , FIRP	20.4	26.4

Removing the impact of the FY05 adjustment on FCI for MC facilities & infrastructure in Figure 3-6 shows that, generally the reduction in FIRP and RTBF funding has a negative impact on DM buydown.




Figure 3-6: Difference in FCI for Mission Critical Facilities & Infrastructure FY07 TYSP - FY06 TYCSP with Impact of FY05 Reduction Removed¹⁴

¹³ Facilities and Infrastructure (F&I)

¹⁴ In Figure 3-6, values > 0% reflect a higher FCI for MC facilities forecast in the FY07 TYSP vs. the FCI forecast in the FY06 TYCSP; i.e. values > 0% indicate less effected buydown based on decreased investment and increased DM growth. Also, Figure 3-6 excludes the downward adjustment to FCI in FY05 of .68% based on a systematic re-evaluation of CAIS database IIU which determined that significantly more DM buydown had been achieved prior to the end of FY05 than was forecast in the Final FY06 TYCSP. This one time additional buydown is included in Figure 3-5.

3.3.3 Impact on Progress toward NNSA Corporate Goals

Figure 3-7 summarizes NNSA Corporate goals for FY05 and FY09 based on the first Deferred Maintenance Reduction Summit on July 25, 2002.




Figure 3-7: NNSA Corporate Goals for DM Reduction

Comparison of Attachment F-3 of the FY07 TYSP with the equivalent attachment in the FY06 TYCSP shows that, despite the budget reductions in FIRP, RTBF, and planned maintenance discussed previously, the Laboratory is fully intent on meeting its commitment for a continuing decline of the facility and infrastructure DM from FY03 through FY11. The value of DM rises starting in FY12 as the FIRP program ends. There is a need to apply additional funds to manage this growth. However, this need has not changed significantly from when it was identified in the FY06 TYCSP.

Comparison of Attachment F-4 of the FY07 TYSP with the equivalent attachment in the FY06 TYCSP shows that the plan for meeting the corporate goal of a 5% FCI for MC facilities in FY09 based on executing the projects in FIRP Congressional Table I and additional support from RTBF and other funding, is still met by the end of FY09. This is due to a systematic effort on the part of the Laboratory to account for DM reductions that have been achieved before the end of FY05 but not accounted for in the CAIS database prior to the end of FY05.

Comparison of Attachment F-5 of the FY07 TYSP with the equivalent attachment in the FY06 TYCSP shows that the plan for meeting the corporate goal of a 10% FCI for MD facilities in FY09 based on executing the projects in FIRP Congressional Table I and additional support from other funding has already been achieved. Again, this is due to a systematic effort on the part of the Laboratory to account for DM reductions that have

been achieved before the end of FY05 but not accounted for in the CAIS database prior to the end of FY05.

Attachment F-6 is a new report showing the total FCI for the Laboratory. Since this is a new report there is no comparison between the FY07 TYSP and the FY06 TYCSP. However, for perspective, a description of site FCI based on actual DM and RPV is included for the years of FY04 and FY05.

Attachment F-7 of the FY07 TYSP can be compared with Attachment F-6 of the FY06 TYSP. Comparison of the two indicates that the value of RIK projects is decreasing. As above, the decrease is attributable to efforts by the Laboratory to take credit for RIK-achievements that have been achieved prior to the start of FY06 vs. newly reported RIK-requirements.

3.3.4 Impact of Maintenance Funding Shortfalls on Progress NNSA Required Funding for Maintenance Projects

Over and above the Corporate Goals for DM reduction discussed above, NNSA has stated the expectation that maintenance at various sites will be funded at 2% - 4% of the RPV value of facilities in several recent communications¹⁵.

As discussed above, with the exception of the CMR facility, maintenance funding for facilities and infrastructure is anticipated to be approximately 2% of RPV across the Laboratory.

The second referenced NNSA communications also recognizes that local, site-specific conditions may warrant exceptions to the standards; specifically

- Facilities whose remaining life is limited and will soon become excess to the mission,
- Facilities with limited utilization, or
- Facilities for which historical data suggests that a different standard can be successfully applied to meet desired (mission reliability) objectives.

Also, as stated above, the Laboratory funds maintenance of the CMR facility below the standard of 2%; this in view of the fact that the facility is reaching the end of its useful life and historical data suggests that the current levels of maintenance funding are sufficient to assure mission reliability over the remaining life of the facility. The Laboratory requires that CMR be funded at 1% of its RPV. However, in a given year, maintenance funding may be limited by RTBF funding limitations.

¹⁵ Memo, Deputy Secretary to the Administrator dated March 10, 2004, reiterated in a memo from Acting Deputy Administrator for Defense Programs entitled "Maintenance of the National Nuclear Security Administration (NNS) Facilities and Infrastructure", dated July 18, 2005.

Attachment A

Facilities and Infrastructure Cost Projection Spreadsheets

The Facilities and Infrastructure Cost Projection Spreadsheets provide prioritized lists of the projected NNSA facilities and infrastructure projects and activities and burdened costs for FY06-FY16 and actuals for FY05. The projects and activities included in these spreadsheets reflect FIRP funding ending in FY11 and are consistent with the FYNSP and the latest Integrated Construction Program Plan (ICPP).

The spreadsheets are as follows:

1. **A-1 Line Item Projects:** This spreadsheet includes all NNSA Line Items for RTBF, FIRP, and Safeguards and Security (S&S).
2. **A-2: Proposed Line Item Projects:** This spreadsheet proposes additional line item projects that are either above the FYNSP profile and/or are not reported in the current ICPP (dated Nov. 22, 2005).
3. **A-3: RTBF/Operations of Facilities (excludes Line Items):** This spreadsheet includes facilities and infrastructure projects associated with Operations of Facilities within the RTBF category. RTBF/Operations of Facilities represents baseline funding necessary to ensure safe, secure, reliable facility operations on a daily basis.
4. **A-4: FIRP (excludes utility line items):** This spreadsheet includes projects that target deferred maintenance reduction and meet certain rating and scoring criteria. Since FIRP specifically targets deferred maintenance reduction, proposed projects that do not substantially reduce the site's FY03 Deferred Maintenance Baseline (as reported in its FY04 TYCSP) may not be accepted for funding. Projects were prioritized per the guidance using the Facilities and Infrastructure Recapitalization Rating Matrix, with each project rated in each category of Health & Safety, Environmental & Waste Management, Safeguards & Security, and Mission & Investment. FIRP funding will end in FY11 per Congressional language.
5. **A-5: Non-RTBF/Non-FIRP:** This spreadsheet includes facilities and infrastructure projects associated with non-NNSA tenant programs and activities and projects that are Campaign/DSW (non-line item) and IGPPs.
6. **A-6: Security Infrastructure Cost Projection Spreadsheets:** These spreadsheets crosswalk Security Infrastructure projects currently accepted for: 1) execution, to include funding for FY06 and 2) planning for FY07 and FY08, from Attachments A-1 through A-5 so that NNSA headquarters has a corporate roll-up of ongoing Security Infrastructure projects. These spreadsheets also list the planned unfunded projects in a disciplined prioritization order to ensure that management attention and potential resource allocation are focused on the highest priorities. To provide rough order financial constraints, the unfunded submissions are for FY07 and FY08 only.

7. **A-7 Other Facilities and Infrastructure Recapitalization Program:** this spreadsheet is an unconstrained list of facility and infrastructure projects selected from the approved Congressional lists for FIRP and address deferred maintenance identified in FY 2004.

**NNSA Integrated Construction Program
Proposed Line Item Construction Project Information Sheet**

Project Title/Site: LANSCE Refurbishment / Los Alamos National Laboratory

Federal and Contractor Program Manager(s) or Sponsor(s):

David Crandall, NA-11, 202-586-0586

Susan Seestrom, ADWP, 505-665-4454

Federal and Contractor Project Manager(s):

Eugene Colton, LASO, (505) 667-4241

Project Description:

The Los Alamos Neutron Science Center (LANSCE) Refurbishment Project addresses five main priorities: 1.) increasing the overall beam availability and reliability in a manner that is sustainable over the longer term, 2.) enhancing the cost effectiveness of the operation by system improvements that increase reliability and maintainability, 3.) upgrading facility equipment where necessary to address code compliance or end-of-life issues that could severely impact beam availability, 4.) increasing H⁻ beam intensity to improve pRad technical capability, and 5.) accomplishing the above with minimal disruption to the scheduled user programs.

Current Proposed/Actual Project Schedule:

A CD-0 package was submitted in FY05.

Project Justification (Program Requirements):

LANSCE is a national user facility that produces pulsed protons and spallation neutrons for defense and civilian research and applications. LANSCE is a key element of LANL scientific capability and is presently used for research in condensed-matter science and engineering, accelerator science, nuclear science, fundamental nuclear physics, radiography, and the production of radioactive isotopes. This broad array of accelerator uses has matured over 32 years of facility operation with the result that LANSCE is the largest NNSA user facility. LANSCE supports Defense Programs (DP) in areas of Stockpile Stewardship such as proton radiography, materials science and nuclear science; the Office of Science (OS) in areas of neutron scattering and nuclear physics; and the Office of Nuclear Engineering (NE), Science and Technology in the area of radioactive isotope production for medical and industrial use. There are plans by NE to construct a materials test station in Area A for research in support of the Advanced Fuel Cycle Initiative.

Over the past few years, LANSCE has become a workhorse for Stockpile Stewardship and it is clear that the programmatic as well as user-community demand for neutrons and protons is increasing. Both NNSA and DOE have affirmed the importance of having

LANSCE operational as a reliable facility for the next decade and beyond. LANSCE has been operational since 1972, and though it can be operated indefinitely if appropriately maintained, it contains several aging components and requires investment to keep operating. Without these planned upgrades, LANSCE reliability will decrease and impact the ability to complete programmatic missions.

Alternatives Developed/Available to Meet Program Requirements:

LANSCE is a unique facility of importance to NNSA, OS and NE and if it is to continue to operate past the near term, there are no alternatives to this project.

Proposed Funding Profile (\$K):¹

OPC	12,400	7,000	1,900	500	500	500	2,000
PED	7,100	2,500	4,600				
LI	169,900		19,600	43,100	47,000	36,900	23,300
TEC	177,000	2,500	24,200	43,100	47,000	36,900	23,300
TPC	189,400	9,500	26,100	43,600	47,500	37,400	25,300

Projected Annual Operating Costs:

Details are unknown at this time, but this project is anticipated to significantly reduce operating and maintenance costs at the LANSCE facility.

Project Site/Facility Space Utilization:

LANSCE refurbishments and improvements would occur within existing facilities and building infrastructure.

¹ Other Project Costs (OPC), Preliminary Engineering Design (PED), Line Item (LI), Total Estimated Cost (TEC), Total Project Costs (TPC).

**NNSA Integrated Construction Program
Proposed Line Item Construction Project Information Sheet**

Project Title/Site: Fire Stations Replacement Project, LANL TA-3, TA-16, TA-49

Federal and Contractor Program Manager(s) or Sponsor(s): Gerry Schlapper, LASO,
Beverly Ramsey LANL-EOO, funding sponsor Defense Programs

Federal and Contractor Project Manager(s): TBD

Project Description: Replace Fire Station 1 at TA-3 with a new 12 bay station. Replace Fire Station 5 at TA-16 with a new 8 bay station. Construct a new 6 bay station near TA-49 to address fire protection response issues in remote areas of the Laboratory and to provide a base for wildland fire fighting capability. Construct a new firefighter training capability at TA-49.

Current Proposed/Actual Project Schedule: FY09 Start with Completion in FY11 -Cost Profile: TBD

Project Justification (Program Requirements):

Fire Station 1 (TA-03-41), was classified as "failed" in the last summary condition report and had a backlog of deferred maintenance amounting to over \$3M as of June 2004. Fire Station 5 (TA-16-180) was classified as "fair" in the last summary condition report and has a deferred maintenance backlog of \$146,820. Neither building meets standards for fire fighter health and safety as described in the National Fire Protection Association (NFPA) 1500 "Standard on Fire Department Occupational Safety and Health Program. To bring the site into compliance with the new 10CFR851 requirements in fire protection a significant expansion of the current firefighting capability at the site will be required to meet NFPA 1500 and 1710 requirements. The "Base Line Needs Assessment for Fire Department Services" (BNA) (LA-CP-04-008), dated June 7, 2004, prepared by Hughes Associates for the Emergency Operations Office-Fire as per DOE Order 420, recommends an expansion of about 100% of the current firefighting strength to meet the new NFPA and the new 10CFR851 requirements. The two current stations 1 and 5 are inadequate to handle the current level of firefighter staffing and firefighting equipment apparatus. There is also a gap in adequate coverage to protect some remote areas of the Lab to the NFPA 1710 response requirements. With the dramatic increase in staffing the current training facilities require replacement.

Alternatives Developed/Available to Meet Program Requirements: None identified that will meet program requirements.

Proposed Funding Profile: TPC \$51 million with approximately \$ 22M for Fire Station 1, \$12M for Fire Station 5 and \$17M for the TA49 facilities. Design Build procurement will be utilized to reduce costs.

OPC	2,500	1,000	300	300	300	300	300
PED	3,500		1,500	2,000			
LI	45,000			12,000	18,000	15,000	
TEC	48,500		1,500	14,000	18,000	15,000	
TPC	51,000	1,000	1,800	14,300	18,300	15,300	300

Projected Annual Operating Costs: TBD

Project Site/Facility Space Utilization: This project would allow older, non-compliant and expensive-to-maintain facilities to be retired and demolished while also meeting the needs of a growing emergency response capability.

**NNSA Integrated Construction Program
Proposed Line Item Construction Project Information Sheet**

Project Title/Site: RH TRU Processing Facility / Los Alamos National Laboratory

Federal and Contractor Program Manager(s) or Sponsor(s):
Kenneth Hargis, ENV

Federal and Contractor Project Manager(s):
Jim Orbin, LASO
Tom Starke, ENV-DO, LANL

Project Description:

The EM 2010 Waste Disposition project will retrieve additional buried Transuranic (TRU) waste at TA-54. Some of this waste is high activity waste that must be handled remotely for worker safety. To complete this waste retrieval and repackaging for shipment to the Waste Isolation Pilot Plant (WIPP) will require special handling and facilities. This project will construct a new 10,000 square foot (Hazard Category 2 nuclear) temporary facility to process, package and ship this high activity TRU waste.

Current Proposed/Actual Project Schedule:

Will be submitted with the CD-2/3 package on May 15, 2006.

Project Justification (Program Requirements):

The mission of the Remote-Handled (RH) TRU Retrieval Project at the Laboratory is to disposition the retrievably-stored legacy RH TRU waste, generated between 1970 and 1998, that is currently at Technical Area 54 Area G. This is required to enable the completion of environmental corrective actions at Material Disposal Area (MDA) G by 2015, which in turn will enable DOE, NNSA, and the Laboratory to comply with the requirements of the New Mexico Environment Department Consent Order.

Alternatives Developed/Available to Meet Program Requirements:

TBD.

Proposed Funding Profile (\$K):

	2007	2008	2009	2010	2011	2012	2013
OPC	3,700	500	1,500	300	300	300	800
PED	4,000			3,000	1,000		
LI	22,000				8,000	14,000	
TPC	29,700	500	1,500	3,300	9,300	14,300	800

Projected Annual Operating Costs:
\$2M/year.

Project Site/Facility Space Utilization:
10,000 gross square feet of new space will be added.

Attachment A-1
NNSA Facilities and Infrastructure Cost Projection Spreadsheet
Line Item Projects for LANL
(\$000s)

Proposed or Underway (R/TBD) Line Items									
Line Item	Project Description	Cost Type	Fiscal Year	Category	Type	Sub-Type	Value	Comments	Source
							Actual	Budget	Forecast
							(\$000)	(\$000)	(\$000)
1 CMR Replacement Project (31)	National Security Sciences Building (21)	033-D-02	YES	22,280	275.0	OPC PEAD LI	23,180 54,340 122,034	3,400 54,874 58,274	12,100 37,100 40,000
2 Critically Experimental Facility	044-D-128	YES	10,867	(150.0)	0.0	OPC PEAD LI	24,218 8,015 77,489	5,000 8,015 38,398	5,000 1,4161 28,110
3 Radioactive Liquid Waste Treatment Facility Upgrade	07-D-220	YES	100	TBD	-	OPC PEAD LI	16,592 8,015 8,015	4,320 5,563 8,010	2,758 1,565 1,565
4 TA-55 Radiography (24)	06-D-140.1	YES	TBD	TBD	0.0	OPC PEAD LI	1,350 23,448 -	1,000 1,000 1,000	750 250 1,000
5 TA-55 Infrastructure Reinvestment (25)	LANL-05-015	YES	TBD	TBD	0.0	OPC PEAD LI	1,459 111,069 135,403	1,000 1,000 1,000	1,000 1,000 1,000
6 Support Services Consolidation	LANL-07-019	YES	TBD	TBD	-	OPC PEAD LI	27,641 14,003 -	1,000 1,000 1,000	2,377 10,359 1,000
7 TA-55 TRU Waste Facility Project	LANL-10-031	YES	TBD	TBD	-	OPC PEAD LI	20,100 3,680 24,500	3,000 1,000 4,500	1,200 1,000 2,500
8 EISA Fabrication Facility Replacement	11-D-140	YES	TBD	TBD	-	OPC PEAD LI	1,000 16,000 18,000	1,000 1,000 1,000	1,000 1,000 1,000
9 Facility and Infrastructure Acquisition Program (FIP) Line Items	05-D-002	LA-L00-01	YES	-	OPC PEAD LI	1,500 18,234 19,434	1,250 1,250 1,250	125 8,415 9,921	125 8,415 9,921
1 Power Grid Infrastructure Upgrade	05-D-002	LA-L00-01	YES	0	OPC PEAD LI	4,486 18,541 24,232	3,223 1,000 20,000	650 450 450	650 450 450
1 Security Perimeter Project	LANL-05-017	YES	0	1.0	OPC PEAD LI	19,842 24,232 -	1,000 2,223 450	450 450 450	450 450 450

NNSA Facilities and Infrastructure Cost Projection Spreadsheet
Line Item Projects for LANL

NNSA Facilities and Infrastructure Cost Projection Spreadsheet
PROPOSED Line Item Projects for LANL
(5000+)

Attachment A-3
NNSA Facilities and Infrastructure Cost Projection Spreadsheet
RTBF/Operations of Facilities for LANL

Attachment A-4
NNSA Facilities and Infrastructure Cost Projection Spreadsheet
Facilities and Infrastructure Recapitalization Program (FRP) for LANL
(\$000s)

Facilities and Infrastructure Cost Projection Spreadsheet									
Category	Description	Cost (\$000s)							
F	Borehole Tech Facility - Cartridge Filter House Install								
F	Ta-16-260 HVAC Recommissioning*								
F	Hydrotest Delays Facility								
F	Ta-20 Stem VVA Repair								
F	WEIF Systems Rehabilitation								
F	Vulnerable Building Replacement - DX Shock & Dilation								
F	Ta-50 Gasline Tank Replacement - DX Shock & Dilation								
F	Rail Replacement TA-53-1, TA-8-21, TA-59-1*								
F	Deferred Maintenance Intermediate Projects								
F	Deferred Maintenance TA-16-1 (TA-041)								
F	FY04 FRP Funded D&D								
F	TA-16-181 Recommissioning								
F	HVAC/Cooling Upgrades, NFF-6								
F	Deferred Maintenance Small Projects 05-01								
F	Deferred Maintenance Intermediate Projects 05-01								
F	RAMP Roofing Support								
F	Reconfigure TA-38-91, Class 362-38-103, 39-07								
F	Deferred Maintenance TA-16-1 (TA-041)								
F	LANL Center Ventilation and Cooling Upgrade								
F	LANL Division Office Building Replacement								
F	HVAC/Cooling Upgrades, NFF-6								
F	Chiller Replacement for TA-40, RC-45								
F	FRP Support to US Army Cep of Engineers								
F	TA-50 Water Treatment Plant Deficiencies - TA (Rework 60 Modifications)								
F	TA-50 Water Treatment Plant Deficiencies - TA (Rework 60 Modifications)								
F	TA-50 Piping								
F	RAMP Roofing Support								
F	TACO -15, -16, -35, -36 and -36 HVAC System Deficiencies (ME)								
F	TA-09-22, -35, -36 and -53 Electrical System Deficiencies (ME)								
F	FY04 FRP Funded D&D								
F	FY04 FRP Planning								
1	Radiology Facility Upgrades (TA-6-23)								
2	TA-55 Root System Deficiencies (ME)								
3	TA-09 -15, -16, -35, -39, -51 and -59 Root System Deficiencies (ME)								
4	Root System Deficiencies (ME)								
5	TA-53 and -55 HVAC Systems Deficiencies (ME) - A								
6	TA-16, -53 and -55 Electrical Systems Deficiencies								
7	BIG-55-000 HVAC and Cooling System Deficiencies (ME)								
8	BIG-53-000 HVAC Systems Deficiencies (ME)								
9	Electrical Infrastructure Safety Upgrade (TA-5-13)								
10	BIG-53-000 Electrical Distribution Systems Deficiencies (ME)								
11	TA-15, -16, -53 Plumbing and Fire Protection Systems Deficiencies (ME)								
12	TA-16, -22, -36, -39 and -53 Construction Deficiencies (ME)								
13	Electrical System Deficiencies (ME)								
14	Mechanical Systems Deficiencies (ME)								
15	Construction and Specialty Systems Deficiencies (ME)								
16	BIG-53-000 HVAC System Deficiencies (ME)								
17	Ta-1, -15, -16, -36, -39, -40, -53 and -54 HVAC and Cooling System Deficiencies (ME)								
18	Ta-53 Fire Fighting and Cooling System Deficiencies (ME)								
19	Ta-53 Fire Protection System Deficiencies (ME) - A								
20	Ta-09, -35, -54 and -55 Fire Protection Systems Deficiencies (ME)								
21	BIG-53-000 Fire Protection Systems Deficiencies (ME)								
22	BIG-53-000 HVAC System Deficiencies (ME)								
23	BIG-53-000 Electrical System Deficiencies								
24	BIG-53-000 HVAC System Deficiencies (ME)								
25	Electrical Infrastructure Safety Upgrades TA-9-21								
26	FY04 FRP Funded D&D								
27	FY04 FRP Planning								
28	BIG-55-000 Electrical Distribution System Deficiencies								
29	Root System Deficiencies (ME)								
30	BIG-16-000 HVAC System Deficiencies (ME)								
31	Ta-16 Air Handling and Ducting System Deficiencies (ME)								
32	BIG-53-000 Electrical Upgrading System Deficiencies								
33	TA-53 and -55 Mechanical System Deficiencies (ME) - B								
34	Ta-1 and -51 Construction and Specialty Systems Deficiencies (ME)								
35	Construction and Specialty Systems Deficiencies (ME)								
36	Root System Deficiencies (ME)								
37	Root System Deficiencies (ME)								

Attachment A-4
NNSA Facilities and Infrastructure Recapitalization Program (FIRP) for LANL
Facilities and Infrastructure Recapitalization Program (FIRP) Spreadsheet

Facility ID	Description	Category	Cost (\$000)	OpEx (\$000)	CapEx (\$000)	OpEx %	CapEx %	
1	Electrical Systems Deficiencies (ME)	Electrical Systems Deficiencies (ME)	1,000	1,000	0	100%	0%	
2	TA-15 and -21 Electrical System Deficiencies (Mission Essential) (ME)	Electrical Systems Deficiencies (ME)	55	TBD	LAN-DIA050-00	Y	0.14	18,400
3	BLDG 52-0206 Electrical System Deficiencies (Mission Essential) (ME)	Electrical Systems Deficiencies (ME)	55	TBD	LAN-DIA050-005	Y	0.17	2,000
4	TA-35 Electrical System Deficiencies	Electrical Systems Deficiencies (ME)	55	TBD	LAN-DIA050-003	Y	0.14	11,400
5	Classified Parts Storage	Electrical Systems Deficiencies (ME)	55	TBD	LAN-DIA050-008	Y	0.12	0
6	TA-53 Fire Protection Systems Deficiencies (ME) - B	Fire Protection Systems Deficiencies (ME)	55	TBD	LAN-DIA050-005	Y	0.09	0
7	BLDG 52-0017 Fire Protection System Deficiencies (ME)	Fire Protection Systems Deficiencies (ME)	35	TBD	LAN-DIA050-003	Y	0.09	0
8	Compressed and Specialty Systems Deficiencies (ME)	Compressed and Specialty Systems Deficiencies (ME)	40	TBD	LAN-DIA050-004	Y	0.12	0
9	CMR Roof System Deficiencies (ME)	CMR Roof System Deficiencies (ME)	50	TBD	LAN-DIA050-001	Y	0.12	0
10	CMR Mechanical Systems Deficiencies (ME)	CMR Mechanical Systems Deficiencies (ME)	40	TBD	LAN-DIA050-002	Y	0.20	0
11	BLDG 52-0003 Hot Water Distribution System Deficiencies	Hot Water Distribution System Deficiencies	55	TBD	LAN-DIA050-002	Y	0.12	0
12	BLDG 52-0003 Chilled Water System Deficiencies	Chilled Water System Deficiencies	55	TBD	LAN-DIA050-004	Y	0.12	0
13	BLDG 52-0003 Electrical Distribution System Deficiencies	Electrical Distribution System Deficiencies	55	TBD	LAN-DIA050-002	Y	0.12	0
14	BLDG 52-0003 Electrical Infrastructure Safety Upgrade (TA-53-2)	Electrical Infrastructure Safety Upgrade (TA-53-2)	50	TBD	LAN-R-006-10	Y	0.12	0
15	FY09 FIRP Funded D&D	FY09 FIRP Funded D&D	150	TBD	LAN-L-008-01	N	1.00	0
16	FY09 Financing	FY09 Financing	NA	TBD	LAN-L-008-01	Y	0.10	0
17	CMR Electrical Distribution Systems Deficiencies (ME)	CMR Electrical Distribution Systems Deficiencies (ME)	52	TBD	LAN-DIA050-001	Y	0.10	0
18	BLDG 52-0003 Roof System Deficiencies (ME)	Roof System Deficiencies (ME)	52	TBD	LAN-DIA050-002	Y	0.10	0
19	BLDG 52-0003 Electrical System Deficiencies (ME)	Electrical System Deficiencies (ME)	55	TBD	LAN-DIA050-001	Y	0.10	0
20	BLDG 52-0003 Fire Protection Systems Deficiencies (ME)	Fire Protection Systems Deficiencies (ME)	55	TBD	LAN-DIA050-002	Y	0.10	0
21	TA-15 and -21 Electrical System Deficiencies (ME)	Electrical System Deficiencies (ME)	55	TBD	LAN-DIA050-003	Y	0.10	0
22	BLDG 52-0003 HVAC System Deficiencies	HVAC System Deficiencies	57	TBD	LAN-S-007-12	N	0.10	0
23	Electrical Infrastructure Safety Upgrade (TA-48-1)	Electrical Infrastructure Safety Upgrade (TA-48-1)	50	TBD	LAN-R-006-11	Y	0.10	0
24	TA-9-28, 40-42, 48 Slim to Hot Water Htg. Conversion	TA-9-28, 40-42, 48 Slim to Hot Water Htg. Conversion	50	TBD	LAN-P-020-01	Y	0.00	0
25	FY09 FIRP Funded D&D	FY09 FIRP Funded D&D	NA	TBD	LAN-P-020-01	Y	0.00	0
26	CMR Construction Deficiencies (ME)	Construction Deficiencies (ME)	45	TBD	LAN-DIA050-002	Y	0.05	0
27	BLDG 52-0003 HVAC System Deficiencies	HVAC System Deficiencies	50	TBD	LAN-DIA050-001	Y	0.05	0
28	Electrical Infrastructure Safety Upgrade (TA-48-1)	Electrical Infrastructure Safety Upgrade (TA-48-1)	50	TBD	LAN-DIA050-002	Y	0.05	0
29	TA-9-28, 40-42, 48 Slim to Hot Water Htg. Conversion	TA-9-28, 40-42, 48 Slim to Hot Water Htg. Conversion	50	TBD	LAN-P-020-01	Y	0.00	0
30	FY10 Planning	FY10 Planning	NA	TBD	LAN-DIA050-002	Y	0.00	0
31	TA-16 Construction Deficiencies (ME)	Construction Deficiencies (ME)	45	TBD	LAN-DIA050-001	Y	0.05	0
32	BLDG 52-0003 Roof System Deficiencies (ME)	Roof System Deficiencies (ME)	64	TBD	LAN-DIA050-004	Y	0.05	0
33	TA-43-49, 51-58, 70-74, 80-84 and -54 Roof Systems Deficiencies (ME)	Roof Systems Deficiencies (ME)	55	TBD	LAN-DIA050-004	Y	0.05	0
34	TA-1-15, 16-36, 40-53 and -54 HVAC and Cooling Systems Deficiencies (ME)	HVAC and Cooling Systems Deficiencies (ME)	64	TBD	LAN-DIA050-005	Y	0.05	0
35	TA-5-55 Heating and Cooling Systems Deficiencies (ME)	Heating and Cooling Systems Deficiencies (ME)	66	TBD	LAN-S-007-13	Y	0.05	0
36	Replace High Voltage Electrical Panels (TA-48-1)	High Voltage Electrical Panels (TA-48-1)	67	TBD	LAN-S-020-05	Y	0.05	0
37	Life Extension Project (TA-9-21)	Life Extension Project (TA-9-21)	50	TBD	LAN-S-006-06	Y	0.05	0
38	TA-3-32 & TA-3-24 Revitalization (ME)	Revitalization (ME)	60	TBD	LAN-S-006-07	N	0.10	0
39	TA-3-32 & TA-3-24 Revitalization (ME)	Revitalization (ME)	50	TBD	LAN-S-006-07	N	0.10	0
40	Electrical Infrastructure Safety Upgrade (TA-48-1)	Electrical Infrastructure Safety Upgrade (TA-48-1)	50	TBD	LAN-S-006-09	N	0.10	0
41	Electrical Infrastructure Safety Upgrade (TA-48-1)	Electrical Infrastructure Safety Upgrade (TA-48-1)	50	TBD	LAN-DIA050-001	Y	0.05	0
42	TA-50 HVAC and Cooling Systems Deficiencies (ME)	HVAC and Cooling Systems Deficiencies (ME)	55	TBD	LAN-DIA050-004	Y	0.05	0
43	TA-53 Fire Protection Systems Deficiencies (ME) - A	Fire Protection Systems Deficiencies (ME) - A	73	TBD	LAN-DIA050-011	Y	0.05	0
44	TA-08-16, 55 and -55 Fire Protection Systems Deficiencies (ME)	Fire Protection Systems Deficiencies (ME)	74	TBD	LAN-DIA050-011	Y	0.05	0
45	TA-11, 16, -35, -36, -37, -39, -53, -54, -55, -56 and -57 Electrical Systems Deficiencies (ME)	Electrical Systems Deficiencies (ME)	75	TBD	LAN-DIA050-002	Y	0.05	0
46	TA-15 and -21 Electrical System Deficiencies (ME)	Electrical System Deficiencies (ME)	76	TBD	LAN-DIA050-003	Y	0.05	0
47	BLDG 52-0003 Electrical System Deficiencies (ME)	Electrical System Deficiencies (ME)	77	TBD	LAN-P-010-01	Y	0.05	0
48	TA-11 Planning	TA-11 Planning	NA	TBD	LAN-P-010-01	Y	0.05	0
49	BLDG 52-0003 Heat Ventilation Systems Deficiencies (ME)	Heat Ventilation Systems Deficiencies (ME)	78	TBD	LAN-P-010-02	Y	0.05	0
50	TA-03-08, -09, -14, -15 and -16 Plumbing and Fire Protection Systems Deficiencies (ME)	Plumbing and Fire Protection Systems Deficiencies (ME)	80	TBD	LAN-DIA050-001	Y	0.05	0
51	TA-03-08, -11, -15 and -16 Plumbing and Fire Protection Systems Deficiencies (ME)	Plumbing and Fire Protection Systems Deficiencies (ME)	81	TBD	LAN-DIA050-002	Y	0.05	0
52	TA-03-08, -16, -22, -35, -36, -39, -50, -51, -54 and -55 External Construction Deficiencies (ME)	External Construction Deficiencies (ME)	82	TBD	LAN-DIA050-005	Y	0.05	0
53	TA-03-08, -16, -25, -35, -36, -39, -40, -51, -54 and -55 Internal Construction Deficiencies (ME)	Internal Construction Deficiencies (ME)	83	TBD	LAN-DIA050-006	Y	0.05	0
54	BLDG 52-0003 Mechanical Systems Deficiencies (ME)	Mechanical Systems Deficiencies (ME)	84	TBD	LAN-DIA050-005	Y	0.05	0
55	TA-03-08, -11, -15 and -16 Roof Systems Deficiencies (ME)	Roof Systems Deficiencies (ME)	85	TBD	LAN-R-007-01	N	0.05	0
56	Electrical Infrastructure Safety Upgrade (TA-35-14)	Electrical Infrastructure Safety Upgrade (TA-35-14)	86	TBD	LAN-R-008-02	N	0.05	0
57	TA-03-08, -16, -25, -35, -36, -39, -40, -51, -54 and -55 Roof Systems Deficiencies (ME)	Roof Systems Deficiencies (ME)	87	TBD	LAN-DIA050-005	Y	0.05	0
58	Electrical Infrastructure Safety Upgrade (TA-35-2)	Electrical Infrastructure Safety Upgrade (TA-35-2)	88	TBD	LAN-R-008-02	Y	0.05	0
59	TA-03-08, -16, -25, -35, -36, -39, -40, -51, -54 and -55 Roof Systems Deficiencies (ME)	Roof Systems Deficiencies (ME)	89	TBD	LAN-DIA050-005	Y	0.05	0
60	TA-03-08, -16, -25, -35, -36, -39, -40, -51, -54 and -55 Roof Systems Deficiencies (ME)	Roof Systems Deficiencies (ME)	90	TBD	LAN-DIA050-005	Y	0.05	0
61	TA-16 and -21 Roof Systems Deficiencies	Roof Systems Deficiencies	91	TBD	LAN-DIA050-005	Y	0.05	0
62	TA-03-08, -11, -15 and -16 Roof Systems Deficiencies	Roof Systems Deficiencies	92	TBD	LAN-DIA050-005	Y	0.05	0
63	TA-03-08, -11, -15 and -16 Roof Systems Deficiencies	Roof Systems Deficiencies	93	TBD	LAN-DIA050-005	Y	0.05	0
64	TA-03-08, -16, -25, -35, -36, -39, -40, -51, -54 and -55 Roof Systems Deficiencies	Roof Systems Deficiencies	94	TBD	LAN-DIA050-005	Y	0.05	0
65	TA-50 Waste Treatment Plant System Deficiencies (ME)	Waste Treatment Plant System Deficiencies (ME)	95	TBD	LAN-DIA050-005	Y	0.05	0
66	TA-16 and -21 Roof Systems Deficiencies	Roof Systems Deficiencies	96	TBD	LAN-DIA050-005	Y	0.05	0
67	TA-16 and -20 Upgrades	Upgrades	97	TBD	LAN-DIA050-005	Y	0.05	0
68	TA-16 and -21 Roof Systems Deficiencies	Roof Systems Deficiencies	98	TBD	LAN-DIA050-005	Y	0.05	0
69	TA-16, -17, -18, -19, -20, -21, -22, -23, -24, -25, -26, -27, -28, -29, -30, -31, -32, -33, -34, -35, -36, -37, -38, -39, -40, -41, -42, -43, -44, -45, -46, -47, -48, -49, -50, -51, -52, -53, -54, -55, -56, -57, -58, -59, -60, -61, -62, -63, -64, -65, -66, -67, -68, -69, -70, -71, -72, -73, -74, -75, -76, -77, -78, -79, -80, -81, -82, -83, -84, -85, -86, -87, -88, -89, -90, -91, -92, -93, -94, -95, -96, -97, -98, -99, -100, -101, -102, -103, -104, -105, -106, -107, -108, -109, -110, -111, -112, -113, -114, -115, -116, -117, -118, -119, -120, -121, -122, -123, -124, -125, -126, -127, -128, -129, -130, -131, -132, -133, -134, -135, -136, -137, -138, -139, -140, -141, -142, -143, -144, -145, -146, -147, -148, -149, -150, -151, -152, -153, -154, -155, -156, -157, -158, -159, -160, -161, -162, -163, -164, -165, -166, -167, -168, -169, -170, -171, -172, -173, -174, -175, -176, -177, -178, -179, -180, -181, -182, -183, -184, -185, -186, -187, -188, -189, -190, -191, -192, -193, -194, -195, -196, -197, -198, -199, -200, -201, -202, -203, -204, -205, -206, -207, -208, -209, -210, -211, -212, -213, -214, -215, -216, -217, -218, -219, -220, -221, -222, -223, -224, -225, -226, -227, -228, -229, -230, -231, -232, -233, -234, -235, -236, -237, -238, -239, -240, -241, -242, -243, -244, -245, -246, -247, -248, -249, -250, -251, -252, -253, -254, -255, -256, -257, -258, -259, -260, -261, -262, -263, -264, -265, -266, -267, -268, -269, -270, -271, -272, -273, -274, -275, -276, -277, -278, -279, -280, -281, -282, -283, -284, -285, -286, -287, -288, -289, -290, -291, -292, -293, -294, -295, -296, -297, -298, -299, -300, -301, -302, -303, -304, -305, -306, -307, -308, -309, -310, -311, -312, -313, -314, -315, -316, -317, -318, -319, -320, -321, -322, -323, -324, -325, -326, -327, -328, -329, -330, -331, -332, -333, -334, -335, -336, -337, -338, -339, -340, -341, -342, -343, -344, -345, -346, -347, -348, -349, -350, -351, -352, -353, -354, -355, -356, -357, -358, -359, -360, -361, -362, -363, -364, -365, -366, -367, -368, -369, -370, -371, -372, -373, -374, -375, -376, -377, -378, -379, -380, -381, -382, -383, -384, -385, -386, -387, -388, -389, -390, -391, -392, -393, -394, -395, -396, -397, -398, -399, -400, -401, -402, -403, -404, -405, -406, -407, -408, -409, -410, -411, -412, -413, -414, -415, -416, -417, -418, -419, -420, -421, -422, -423, -424, -425, -426, -427, -428, -429, -430, -431, -432, -433, -434, -435, -436, -437, -438, -439, -440, -441, -442, -443, -444, -445, -446, -447, -448, -449, -450, -451, -452, -453, -454, -455, -456, -457, -458, -459, -460, -461, -462, -463, -464, -465, -466, -467, -468, -469, -470, -471, -472, -473, -474, -475, -476, -477, -478, -479, -480, -481, -482, -483, -484, -485, -486, -487, -488, -489, -490, -491, -492, -493, -494, -495, -496, -497, -498, -499, -500, -501, -502, -503, -504, -505, -506, -507, -508, -509, -510, -511, -512, -513, -514, -515, -516, -517, -518, -519, -520, -521, -522, -523, -524, -525, -526, -527, -528, -529, -530, -531, -532, -533, -534, -535, -536, -537, -538, -539, -540, -541, -542, -543, -544, -545, -546, -547, -548, -549, -550, -551, -552, -553, -554, -555, -556, -557, -558, -559, -560, -561, -562, -563, -564, -565, -566, -567, -568, -569, -570, -571, -572, -573, -574, -575, -576, -577, -578, -579, -580, -581, -582, -583, -584, -585, -586, -587, -588, -589, -590, -591, -592, -593, -594, -595, -596, -597, -598, -599, -600, -601, -602, -603, -604, -605, -606, -607, -608, -609, -610, -611, -612, -613, -614, -615, -616, -617, -618, -619, -620, -621, -622, -623, -624, -625, -626, -627, -628, -629, -630, -631, -632, -633, -634, -635, -636, -637, -638, -639, -640, -641, -642, -643, -644, -645, -646, -647, -648, -649, -650, -651, -652, -653, -654, -655, -656, -657, -658, -659, -660, -661, -662, -663, -664, -665, -666, -667, -668, -669, -670, -671, -672, -673, -674, -675, -676, -677, -678, -679, -680, -681, -682, -683, -684, -685, -686, -687, -688, -689, -690, -691, -692, -693, -694, -695, -696, -697, -698, -699, -700, -701, -702, -703, -704, -705, -706, -707, -708, -709, -710, -711, -712, -713, -714, -715, -716, -717, -718, -719, -720, -721, -722, -723, -724, -725, -726, -727, -728, -729, -730, -731, -732, -733, -734, -735, -736, -737, -738, -739, -740, -741, -742, -743, -744, -745, -746, -747, -748, -749, -750, -751, -752, -753, -754, -755, -756, -757, -758, -759, -750, -751, -752, -753, -754, -755, -756, -757, -758, -759, -760, -761, -762, -763, -764, -765, -766, -767, -768, -769, -770, -771, -772, -773, -774, -775, -776, -777, -778, -779, -770, -771, -772, -773, -774, -775, -776, -777, -778, -779, -780, -781, -782, -783, -784, -785, -786, -787, -788, -789, -780, -781, -782, -783, -784, -785, -786, -787, -788, -789, -790, -791, -792, -793, -794, -795, -796, -797, -798, -799, -790, -791, -792, -793, -794, -795, -796, -797, -798, -799, -800, -801, -802, -803, -804, -805, -806, -807, -808, -809, -800, -801, -802, -803, -804, -805, -806, -807, -808, -809, -810, -811, -812, -813, -814, -815, -816, -817, -818, -819, -810, -811, -812, -813, -814, -815, -816, -817, -818, -819, -820, -821, -822, -823, -824, -825, -826, -827, -828, -829, -820, -821, -822, -823, -824, -825, -826, -827, -828, -829, -830, -831, -832, -833, -8							

**FY07 TYSP
Non-RTBE/Non-FIRP Facilities and Infrastructure Cost Projection Spreadsheet for LANL**
(\$000's)

Attachment A-5

FY07 TYSP Non-RTBE/Non-FIRP Facilities and Infrastructure Cost Projection Spreadsheet for LANL (\$000's)										
NHSA GPPs										
F	Contract Classified Detonator Storage Facility	LANL-05-277	2.4	2,159	0	250	1,980			
TOTAL NHSA GPPs			2.4	2,159	0	250	1,980			
LANL GPPs (24)										
F	Contract-Configured Distribution Site	LANL-05-174	0.0	1,910	630	185				
F	Construction of PES-2 Packaging/lopsorting Room	LANL-04-172	0.0	2,200	800	1,600				
F	Construct TA-84 PTLA Building	LANL-04-168	8.0	1,650	1,065	590	60			
F	TA-13 Buffer Reconfiguration	LANL-04-167	8.0	3,052	1,200	1,250	200			
F	Contractor Characteristics on Project	LANL-05-531	3.8	850	450	450	350			
1	Guard Post Automation	LANL-05-529	0.0	650		235	325			
2	Construct FFI-1 Annex Office Building	LANL-05-530	17.5	5,299		5,000				
TOTAL LANL GPPs			29.1	16,356	3,495	4,250	915			
Total LANL GPPs - Construction Projects										
			32	17,556	3,495	4,650	2,035	5,000	0	0
0										
Institutional GPPs (16) (29)										
F	Consultant Parking Structure	LANL-05-243	0.0	5,240	2,700					
F	Bridge Office - Communication Lines	LANL-05-144	0.0	880	380					
F	Contract Surface - Paving Job 053	LANL-04-314	0.0	1,700	800					
F	Construct Mercury/Platinum Paving Lot	LANL-05-420	0.0	510		78	452			
F	Refueling Radio Shop	LANL-05-421	7.4	2,650		630	1,970			
F	Ridgeline Roads & Grounds	LANL-05-422	7.0	2,460		878	1,921			
F	TA-3 Telecom Duct Bank Expansion	LANL-05-473	0.0	225		1	224			
F	TA-3 Utility Service	LANL-05-474	0.0	1,850		786	1,070			
F	Pajarito Corridor Roads and Paving Project	LANL-05-475	0.0	4,950		4,010	500			
F	Pajarito corridor electric substation	LANL-05-476	0.0	4,120		500	3,200			
F	Warehouse Relocation	LANL-05-477	20.0	6,450		760	3,500			
F	Construct Computing and Communications Operations Facility	LANL-05-429	14.0	4,860		1,550	3,352			
F	Upgrade Diamond Drive Environmental Data Infrastructure	LANL-05-428	0.0	2,020		2,000	1,630			
F	Construct Wellness Center/Recreation Center	LANL-05-434	15.0	2,930			3,270			
F	Construct TA-6 EOC Support Office	LANL-05-435	15.0	4,650		1,000	3,560			
F	Pajarito/Pecos Pedestrian Tunnel	LANL-05-436	0.0	4,100		4,000	850			
F	TA-16-71 Water Treatment Rehabilitation	LANL-05-438	0.0	4,000		2,000	2,000			
F	Electrical Upgrade for Institutional Computing	LANL-05-438	0.0	2,500			1,000			
F	TA-3/T-59 Sewer Upgrades	LANL-05-440	0.0	1,550			630			
F	Construct Consolidated Emergency Training Center Bldg.	LANL-05-439	15.0	6,020			2,070			
F	Construct Building in Selected IV-2 and IV-3 Areas	LANL-10-441	18.0	4,820			3,020			
F	Pajarito Road Paving Project	LANL-10-442	0.0	9,650			3,200			
F	Road Safety Upgrades	LANL-10-444	0.0	4,000			1,840			
F	Construct Institutional Office Building	TBD	25.0	9,200			2,050			
TOTAL GPPs		103.4	85,795	1,910	1,584	8,417	8,550	14,530	14,510	16,350
Demolition Notes										
SM-3 DED										
Estimated DED Transfer Dates by EA										
TSTA		LANL-TBD-DD-16	(18.8)	0	0	250	400	6,000	15,000	11,000
TA-21 Facilities		LANL-TBD-DD-17	(18.2)	0	0	200	400	6,000	15,000	11,000
TOTAL DECOMMISSIONING & DEMOLITION CHARGE			(69.0)	0	0	250	400	6,000	15,000	0
TOTAL			(353.1)	102,281	7,405	8,413	13,082	20,560	28,230	25,600
DAO of the existing 315,000 SF, SM-3 structure is being transferred to the National Security Sciences Building site as part of the DPC due to the Office of Science's requirement for the building to be demolished at the time of the transfer.										
Transfer of the TSTA Facility from the Office of Science to EM has occurred. The negotiated cost and schedules for DED are unknown at this time.										
Transfer of TA-21 facilities to EM is being requested as noted in Attachment E-1.										

Attachment A-5

Attachment A-6(a) - FY 2006- FY 2008 NNSA Facilities and Infrastructure Cost Projection Spreadsheet Currently Funded Security Infrastructure Projects for LANL (\$000s)							
Project Name							
1	2	3	4	5	6	7	8
1 FY03 Design Basis Threat	NMSSUP II	Security Perimeter Project	Red Net Infrastructure Expansion Program	Guard Post Automation Project			
	LANL-05-D-070.1	LANL-05-017		LANL-05-529			
	Y	Y	Y	N	650	NA	
<u>List FY 07 Projects</u>							
<u>List FY08 Projects</u>							

Note: Prioritize for each Fiscal Year (FY06, FY07 and FY08) in sequential order site Security Infrastructure projects/activities.

Attachment A-6(b) - FY 07 and FY08 Unfunded NNSA Facilities and Infrastructure Cost Projection Spreadsheet Security Infrastructure Projects for LANL (\$000s)					
1	FY05 Design Basis Threat		Y	\$33,000	FY07
2	Red Net Expansion Program		Y	\$7,000	FY07
3	Alarm Point Increment Project		N	\$9,000	FY07
4	Brass to Argus Conversion		Y	\$50,000	FY07
5	S-Division Office Building		N	\$6,000	FY08

Attachment A-7
NNSA Facilities and Infrastructure Cost Protection Spreadsheet
Other Facilities and Infrastructure Recapitalization Program [FIRP] Projects for LANL
(\$'000's)

Project ID	Description	Cost (\$'000)	GPPIE	Cost (\$'000)	GPPIE	Cost (\$'000)	GPPIE	Cost (\$'000)	GPPIE
1 TA-18, 53 and 55 Electrical Systems Deficiencies		55	TBD	LANI-DIA-0005000	Y	8195	0	GPPIE	1,220
2 Big 53,000 HVAC System Deficiencies		55	TBD	LANI-DIA-00052009	Y	1,693	0	GPPIE	2,100
3 Big 53,000 Electrical System Deficiencies#		55	TBD	LANI-DIA-00052001	Y	501	0	GPPIE	1,300
4 Big 53,000 Electrical System Deficiencies#		55	TBD	LANI-DIA-00052003	Y	1,303	0	GPPIE	2,000
5 Electrical Infrastructure Safety Upgrade [TA-0-21]		50	TBD	LANI-R-022-01	Y	1,500	0	GPPIE	2,700
6 TA-53 to TA-50 RIWCS Manhole Rehabilitation		55	TBD	LANI-R-052-14	N	1630	0	GPPIE	2,100
7 Big 53,000 Electrical Distribution System Deficiencies		55	TBD	LANI-DIA-00050004	Y	815	0	GPPIE	1,200
8 Root System Deficiencies [ME]		55	TBD	LANI-DIA-00052006	Y	659	0	GPPIE	1,000
9 Big 18,000 HVAC System Deficiencies [ME]		45	TBD	LANI-DIA-0003001	Y	561	0	GPPIE	450
10 TA-0-11 Handing and Docking Systems Deficiencies [ME]		45	TBD	LANI-DIA-0003004	Y	1,116	0	GPPIE	1,000
11 Big 53,000 Electrical Lighting Systems Deficiencies [ME]		55	TBD	LANI-DIA-00050001	Y	560	0	GPPIE	800
12 TA-53 and 55 Technical Systems Deficiencies [ME] - B		45	TBD	LANI-DIA-000500058	Y	2,531	0	GPPIE	3,100
13 TA-1 and 53 Construction and Specialty Systems Deficiencies [ME]		45	TBD	LANI-DIA-00050007	Y	177	0	GPPIE	300
14 Construction and Specialty Systems Deficiencies [ME]		45	TBD	LANI-DIA-00050002	Y	353	0	GPPIE	600
15 TA-44 to TA-50 RIWCS Manhole Rehabilitation		55	TBD	LANI-R-052-14	N	1,835	0	GPPIE	3,400
16 TA-55 Electrical Systems Deficiencies		55	TBD	LANI-DIA-00050003	Y	7,144	0	GPPIE	12,600
17 Electrical Infrastructure Safety Upgrade [TA-53/2]*		55	TBD	LANI-L-052-10	Y	1,974	0	GPPIE	420
18 TA-3 to TA-46 RIWCS Manhole Rehabilitation		55	TBD	LANI-R-052-14	N	2,559	0	GPPIE	5,000
19 TA-59 RIWCS Manhole Rehabilitation		55	TBD	LANI-R-052-14	N	1,423	0	GPPIE	2,700
20 Life Extension Project [TA-0-21]		55	TBD	LANI-R-022-05	Y	4,002	0	GPPIE	4,100
21 Electrical System Deficiencies [Mission Essential]		55	TBD	LANI-DIA-00050001	Y	2,372	20	GPPIE	4,100
22 TA-18 and 55 Construction and Root Systems Deficiencies [Mission Essential]		55	TBD	LANI-DIA-00050002	Y	342	0	GPPIE	600
23 TA-16 and 55 Electrical Systems Deficiencies [Mission Essential]		55	TBD	LANI-DIA-00050005	Y	2,543	0	GPPIE	4,800
24 Internal Construction Deficiencies [Mission Essential]		45	TBD	LANI-DIA-00050006	Y	3,419	0	GPPIE	4,800
TOTAL						\$1,341			26,400

Note: FIRPs scores for projects handed in FY07 & beyond are initial estimates and will be refined with project development.

[FIRP]

NNSA Facilities and Infrastructure Cost Projection Spreadsheets

Notes

- (1) Priority. Each of the funding types (Line Item, RTBF/Operations of Facilities, and FIRP) is prioritized in sequential order (from 1 to xyz) for site facilities and infrastructure projects/facilities. For funded projects – an “F” is shown in the priority column.
- (2) Official Project Name.
- (3) Project Number/Project Identification Number.
- (4) Deferred Maintenance Identifier - Unique project ID number required by Implementation of Congressional Guidance for FIRP.
- (5) Mission Critical (Y/N)
- (6) Deferred Maintenance Reduction - Deferred maintenance reduction from the FY03 Deferred Maintenance Baseline [K\$] due directly or indirectly from completion of the project.
- (7) Gross Square Footage - Gross square footage constructed or demolished as a result of the project.
- (8) Funding Type - The type of funding associated with each activity/project, as applicable using the following abbreviations:
- LI = Existing Capital Funded Line Item Project
 - OPC = Other Project Costs
 - PE&D = Project Engineering & Design
 - TPC = Total Project Cost
 - E = Existing
 - GPP = General Plant Project
 - GPE = General Purpose Equipment
 - IGPP = Institutional General Plant Project
 - IL = Total On the Line Item Spreadsheets, the total (cumulative) cost associated with each existing and proposed line item project for each funding type listed. Under “Total”, is the Total Project Cost (TPC) associated with each “Proposed Line Item” and “Existing Line Item” project. TPC is the sum of the LI and PE&D plus the OPC.
 - ICPP = Total On the Line Item Spreadsheets, the actual prior years funding associated with the project (sum of the prior years funded through FY 2002 actual) for each funding type listed.
 - (9) Prior Years Funding - On the Line Item Spreadsheet, the actual prior years funding associated with the project, FY03 cost and appropriation associated with the project. FY04 Appropriation column added so that totals will be consistent with ICPP.
 - (10) FY 2005 Actual - The FY05 cost and appropriation associated with the Guidance Site Funding Profile for LANL.
 - (11) FY 2006 - Data for FY06 is consistent with the Guidance Site Funding Profile for LANL.
 - (12) FY 2007 - Data for FY 2007 is consistent with the Guidance Site Funding Profile for LANL.
 - (13) FY 2008 - FY 2011 FYNSP - The site's Future Years Nuclear Security Program (FYNSP) constrained case for Fiscal Years 2008 - 2011.
 - (14) - (22) FY 2012 - FY 2016 - Provides a requirements based case that is constrained by a 2.6% annual inflation-based assumption or, in the case of Line items, the Integrated Construction Program Plan's out-year projections.

Attachment A-1 Specific Notes

- (23) NSSB: FY06-F'07 Other Project Costs (OPC) include institutional funding for SM-43 demolition.
- (24) TA-65 Radiography. Project funding proposed from RTBF and PI Program.
- (25) TA-65 Reinvestment Project. The current funding profile matches that presented in NNSSA's ICPP with the exception of PED funds. The PED funding presented here represents recent agreements between NNSSA, NA-10 and LANL on PED funds.
- (31) CMRR: Out years OPC funds as presented in the ICPP included in FY2012.

Attachment A-2 Notes

- (26) TA-18 Nuclear Nonproliferation Laboratory Replacement (NNLR) Project Proposed Line Item Cost Projection Profile shows Project Engineering and Design Funds only in conjunction with the FY08 Office of Management and Budget Construction Project Data Sheet.

Attachment A-4 Notes

- (27) FIRP project titles with an asterisk (*) denote a Replacement in Kind project. See Attachment F-6 for the full list of RIK projects.

Attachment A-5 Notes

- (28) GPP construction projects that meet mission needs but currently do not have a funding source identified. Prioritization and funding determination to be developed.
- (29) Proposed Institutional General Plant Projects (IGPPs).
- (30) Office Building Replacement projects will be targeted at eliminating temporary structures, including trailers and transportables.

Attachment E-1
NNSA Excess Facilities Footprint Elimination Plan Spreadsheet

The Excess Facilities Disposition Plan spreadsheet (Attachment E-1) captures all facilities (NNSA, DOE, and non-DOE) by program that are currently excess to the DOE, including those facilities that are either in the process of being transferred or will be transferred in the future to the Office of Environmental Management for cleanup, and those that will become excess in the FY07– FY16 period. Also included are prior year (FY03, FY04, and FY05) excess facilities data. Facilities proposed for FIRP D&D funding are prioritized and ranked on this spreadsheet. Gross square footage data was pulled from FIMS in January 2006.

This page intentionally left blank.

Attachment E-1
Excess Facilities Footprint Elimination Plan

FY07 TYS

FIRP	Facility ID	Facility Name	Category	Condition	Completion Date	Notes
FIRP	04-0246	No	2. CABLE CONTROL BLDG C11650	64	2004	Removed: 01-06-05
FIRP	04-0247	No	2. CABLE STRESSER BLDG C116501	246	2005	Removed: 01-06-05
FIRP	04-0378	No	2. LEAD POUR & PAINT C116402	1,603	2005	Removed: 01-06-05
FIRP	05-1527	YES	SECURITY Division	350	2005	Removed: 12-11-05.
FIRP	05-1544	No	OFFICE BLDG	702	2005	Removed: 10-25-04
FIRP	05-1545	No	OFFICE BLDG	102	2005	Removed: 10-25-04
FIRP	05-1519	YES	SECURITY DIVISION	72	2005	Removed: 10-25-04
FIRP	15-0008	YES	STORAGE BLDG	124	2005	Removed: 01-06-05
FIRP	15-0020	No	BRANCH SHOP L-1 & BLDG	310	2005	Eligible, has doc complete
FIRP	15-0022	No	STORAGE BLDG	740	2005	Eligible, has doc complete
FIRP	15-0023	No	LABORATORY BLDG	205	2005	Eligible, has doc complete
FIRP	15-0020	No	GUARD STATION	1,976	2005	Eligible, has doc complete
FIRP	15-0194	No	PULSE POWER LAB	3,472	2005	Eligible, has doc complete
FIRP	15-0203	No	TEA LABORATORY	624	2005	Eligible, has doc complete
FIRP	15-9212	No	PLATFORM	1,653	2005	Eligible, has doc complete
FIRP	15-2945	No	REX CONTROL ROOM	375	2005	Eligible, has doc complete
FIRP	15-0319	No	STORAGE BLDG	27,645	2005	Eligible, has doc complete
FIRP	16-0340	No	EXPLOSIVES SYNTHESIS	4,942	2005	Eligible, has doc complete
FIRP	15-0341	No	REST HOUSE	7,315	2005	Eligible, has doc complete
FIRP	16-0342	No	BLENDING BLDG	4,730	2005	Eligible, has doc complete
FIRP	16-0343	No	REST HOUSE	5,604	2005	Eligible, has doc complete
FIRP	16-0344	No	DRUM STORAGE	10,594	2005	Eligible, has doc complete
FIRP	16-0345	No	METAL FORMING BLDG	42	2005	Eligible, has doc complete
FIRP	16-0378	Yes	CONTROL ROOM	238	2005	Eligible, has doc pending
FIRP	16-0477	Yes	REST HOUSE	374	2005	Eligible, has doc pending
FIRP	16-0478	Yes	HIGH SPEED MACHINING	1,180	2005	Eligible, has doc pending
FIRP	16-0540	Yes	STEAM PLANT	1,811	2005	Eligible, has doc pending
FIRP	21-0002	No	VAULT ISMNO	3,577	2005	Eligible, has doc pending
FIRP	36-0072	No	SECURITY DIVISION	15	2005	Removed: 12-04-04
FIRP	36-0069	No	SECURITY DIVISION	912	2005	Removed: 12-04-04
FIRP	38-0103	Yes	TRANSPORTABLE	1,680	2005	Removed: 06-30-05
FIRP	38-0107	Yes	TRANSPORTABLE	1,880	2005	Removed: 06-30-05
FIRP	58-0002	No	HODUAS OFFICE BUILDING	4,541	2005	Removed: 12-17-04
OTHER	03-1114	Yes	TRAILER	672	2005	Removed: 06-29-05
OTHER	57-0277	No	TRAILER	470	2005	Removed: 06-29-05
FIRP	05-1789	No	SECURITY DIVISION TRAILER	320	2004	Removed: 2004
FIRP	05-0031	Yes	CHEMICAL WAREHOUSE	4	2004	Yrs. Needs evaluation
FIRP	05-0058	Yes	ION BEAM EQUIPMENT BLDG	56	2005	Removed: 12/1/2005
FIRP	05-0043	Yes	OFFICE BLDG	80	2005	Yrs. Needs evaluation
FIRP	05-0042	Yes	OFFICE BLDG	3,232	2005	Removed: 2005
FIRP	05-1581	Yes	OFFICE TRAILER	592	2004	Removed: 2004
FIRP	05-1552	Yes	OFFICE BLDG	1,084	2005	Removed: 2005
FIRP	05-1548	Yes	ION BEAM TRANSPORT TRAILER	1,997	2005	Removed: 2005
FIRP	16-0200	Yes	LABORER SHOP	46	2005	Removed: 2005
FIRP	21-0046	Yes	BCP	1,000	2005	Removed: 2005
FIRP	21-0213	Yes	2nd WAREHOUSE	1,817	2002	Eligible, has doc pending
FIRP	21-0359	Yes	LAB SUPPLY WAREHOUSE	1,078	2005	Eligible, has doc pending
FIRP	21-0381	Yes	OFFICE TRAILER	540	2005	Eligible, has doc pending
FIRP	21-0355	Yes	OFFICE TRAILER	1,680	2005	Eligible, has doc pending
FIRP	21-0355	Yes	OFFICE TRAILER	1,680	2005	Eligible, has doc pending
FIRP	21-0449	Yes	TRAILER	460	2005	Eligible, has doc pending
FIRP	21-0540	Yes	TRAILER	709	2003	Eligible, has doc pending
FIRP	08-0035	Yes	PROCESS LAB	1,611	2005	Eligible, has doc pending

Attachment E-1
Excess Facilities Footprint Elimination Plan

FIRP	09-0043	Yes	PROCESS BUILDING	1,768	2005	2005	Complete	\$178	\$371					
FIRP	15-0046	Yes	EXERCISE FACILITY	179	2005	2005	Complete	\$18	\$72					
FIRP	15-0136	Yes	BUNKER	100	1999	N/A	N/A	\$10	\$12					
FIRP	15-0140	Yes	STORAGE BUILDING	210	2005	2005	Complete	\$120	\$65					
FIRP	15-0141	Yes	BUNKER	190	1999	2005	Complete	\$10	\$12					
FIRP	25-0001	Yes	MAGAZINE	280	2002	2002	Complete	\$28	\$8					
FIRP	25-0002	Yes	MAGAZINE	210	2000	2000	Complete	\$28	\$5					
FIRP	25-0003	Yes	MAGAZINE	70	2000	2000	Complete	\$20	\$9					
FIRP	25-0004	Yes	MAGAZINE	280	2000	2000	Complete	\$28	\$9					
FIRP	25-0005	Yes	MAGAZINE	280	2000	2000	Complete	\$28	\$9					
FIRP	35-0101	Yes	MAGAZINE	200	2005	2005	Complete	\$30	\$5					
FIRP	45-0004	Yes	TRAILER	57	2005	2005	Complete	\$57	\$10					
FIRP	45-0010	Yes	OFFICE AND LAB	199	1999	2000	Complete	\$92	\$37					
FIRP	45-0012	Yes	OFFICE AND LAB	216	2000	2000	Complete	\$22	\$10					
FIRP	45-0023	Yes	STORAGE BUILDING	756	2000	2000	Complete	\$80	\$10					
FIRP	45-0121	Yes	CABLE BLDG	377	2000	2000	Complete	\$37	\$10					
FIRP	45-0223	Yes	TRANSPORTABLE	76	2	2021	2021	\$259	\$110					
FIRP	08-0024	Yes	UTILITY BLDG	93	2005	2005	Complete	\$11	\$5					
FIRP	08-0025	Yes	GUARD STATION	97	2005	2005	Complete	\$10	\$2					
FIRP	08-0028	Yes	UTILITY BLDG	99	2004	2004	Complete	\$11	\$3					
FIRP	08-0078	Yes	FIRING BUNKER	287	1999	2006	Complete	\$11	\$12					
FIRP	15-0009	Yes	CONTROL BLDG	560	1999	2006	Complete	\$12	\$12					
FIRP	15-0027	Yes	OFFICE AND LAB	1,447	2005	2006	Complete	\$1,561	\$1,140					
FIRP	15-0040	Yes	CONTROL BUILDING	98	2001	2006	Complete	\$110	\$12					
FIRP	15-0044	Yes	TRANSPORTABLE	3,532	2005	2006	Complete	\$411	\$377					
FIRP	15-0048	Yes	GUARD TOWER	665	2006	2006	Complete	\$46	\$33					
FIRP	18-0023	Yes	LUMBER STORAGE	5	1943	2006	Complete	\$121	\$47					
FIRP	18-0415	Yes	REST HOUSE	4,438	2005	2006	Complete	\$314	\$287					
FIRP	18-0437	Yes	REST HOUSE	4,323	2005	2006	Complete	\$160	\$287					
FIRP	18-0236	Yes	SHED	0	2003	2006	Complete	\$9	N/A					
FIRP	18-0005	Yes	GENERAL STORAGE	123	1999	2006	Complete	\$14	N/A					
FIRP	18-0010	Yes	OTHER SERVICE BUILDINGS	123	1999	2005	Complete	\$14	N/A					
FIRP	18-0191	Yes	GUARD TOWER	36	1999	2006	Complete	\$4	\$2					
FIRP	18-0188	Yes	TEST CELL	173	2000	2006	Complete	\$120	\$10					
FIRP	33-0026	Yes	STORAGE BLDG	102	—	1999	2006	\$11	\$9					
FIRP	35-0007	Yes	FIRING CHAMBER #2	490	2003	2006	Complete	\$92	\$32					
FIRP	35-0018	Yes	FIRING CHAMBER #3	587	2006	2006	Complete	\$4	\$2					
FIRP	41-0044	Yes	STORAGE BLDG	180	2005	2006	Complete	\$13	N/A					
FIRP	41-0054	Yes	STORAGE BLDG	100	2006	2006	Complete	\$13	N/A					
FIRP	01-0042	Yes	GUARD STATION	44	10	49	2007	\$0	N/A					
FIRP	05-1154	Yes	ASSEMBLY AND STORAGE BLDG	64	1	30	2007	\$4	N/A					
FIRP	14-0005	Yes	EXPLOSIVE PREP. BLDG.	373	2001	2006	Complete	\$43	\$15					
FIRP	14-0019	Yes	CONTROL BUILDING	246	2006	2006	Complete	\$28	\$3					
FIRP	14-0024	Yes	STORAGE SHACK	342	2006	2006	Complete	\$40	\$38					
FIRP	14-0018	Yes	STORAGE SHACK	48	1999	2006	Complete	\$6	\$1					
FIRP	14-0029	Yes	INSTRUMENTATION BLDG.	0	2006	2008	Complete	\$0	\$0					
FIRP	14-0410	Yes	PLASTICS BLDG.	1,000	2006	2006	Complete	\$116	\$56					
FIRP	14-0076	Yes	TRAILER	67	7	67	2007	\$78	\$1					
FIRP	14-0014	Yes	PLASTICS BLDG.	18,513	2003	2007	Complete	\$2,265	\$5,234					
FIRP	16-0205	Yes	PLASTICS BLDG.	5,922	2007	2007	Complete	\$838	\$339					
FIRP	16-0308	Yes	PLASTICS BLDG.	78	2	19,818	2007	\$2,277	\$1,234					
FIRP	16-0307	Yes	PLASTICS BLDG.	58	4	7,716	2007	\$895	\$490					
FIRP	60-0278	Yes	Moraine Shrd	44	11	116	2007	\$0	N/A					

Attachment E-1
Excess Facilities Footprint Elimination Plan

		ION TEAM FACILITY	TBD	6	50,239	1893	2006	EN	Yes	Yes	Original candidate for EM, possible contamination issue.	Yes - Needs evaluation
FIRP	04-0016	Yes			6,316		2006		\$37	\$37	Shifted from 06	No
FIRP	04-0238	Yes	STORAGE BLDG.		1,456	2006	2006		\$51	\$51	Yes - Needs evaluation	No
FIRP	16-0212	Yes	TRANSPORTABLE		3,241	2004	2008		\$138	\$138	Removed FY08 item FY08 due to ESA	No
FIRP	16-0213	Yes	TRANSPORTABLE		3,319	2008	2008		\$160	\$160	(Consolidation branch and GRL construction project. These structures may be removed from FY08 new construction if needed to locate current occupants.)	No
FIRP	16-0244	Yes	TRANSPORTABLE		1,691	2008	2008		\$87	\$87	Yes - Needs evaluation	No
FIRP	16-0245	Yes	TRANSPORTABLE		1,694	2008	2008		\$76	\$76	Yes - Needs evaluation	No
FIRP	16-0246	Yes	TRANSPORTABLE		1,692	2008	2008		\$92	\$92	Yes - Needs evaluation	No
FIRP	16-0257	Yes	TRANSPORTABLE		15,181	2008	2008		\$0	\$0	Yes - Needs evaluation	No
FIRP	54-0215	Yes	TENSION SUPPORT DOME		3,205	2008	2008		\$0	\$0	Yes - Needs evaluation	No
FIRP	54-0216	Yes	TELEVISION SUPPORT DOME		160	2008	2008		\$16	\$16	Yes - Needs evaluation	No
FIRP	54-0258	Yes	TRAILER		2,173	2008	2008		\$0	\$0	Yes - Needs evaluation	No
FIRP	54-0039	Yes	PCB WASTE STORAGE FACILITY		248	2008	2008		\$15	\$15	Added on 20105 per Area G and L Integrated Closure Plan and Timeline	No
FIRP	54-0055	Yes	MODIFIED MORGAN SHED		547	2008	2008		\$16	\$16	Yes - Needs evaluation	No
FIRP	54-0037	Yes	TRAILER		722	2008	2008		\$472	\$472	Yes - Needs evaluation	No
FIRP	54-0051	Yes	TRAILER		722	2008	2008		\$59	\$59	Yes - Needs evaluation	No
FIRP	54-0003	Yes	PASSAGEWAY		0	2008	2008		\$0	\$0	Yes - Needs evaluation	No
FIRP	54-0083	Yes	PASSAGEWAY		62	2008	2008		\$1	\$1	Yes - Needs evaluation	No
FIRP	54-0084	Yes	PASSAGEWAY		62	2008	2008		\$1	\$1	Yes - Needs evaluation	No
FIRP	04-0220	Yes	LAB		602	2007	2006		\$63	\$63	Moved from FY06 - ESA Consolidation is Yes - Needs evaluation	No
FIRP	11-0002	Yes	CONTROL BUILDING		831	2002	2009		\$10	\$10	Eligible, but doc pending	No
FIRP	11-0024	Yes	OFFICERSHIP BLDG		3,145	2008	2008		\$427	\$427	ESA Consolidation	No
FIRP	11-0033	Yes	EQUIPMENT SHELTER		86	2008	2008		\$12	\$12	Yes - Eligible, KEEP	No
FIRP	16-0214	Yes	STORAGE BUILDING		8,480	2008	2008		\$97	\$97	Yes - Eligible, KEEP	No
FIRP	16-0415	Yes	RES HOUSE		4,559	2009	2009		N/A	N/A	Moved from FY06 due to ESA Consolidation Plan String	No
FIRP	54-0244	Yes	MODULAR OFFICE BUILDING		1,438	2009	2009		\$60	\$60	Yes - Needs evaluation	No
FIRP	54-0022	Yes	TRANSPORTABLE		1,460	2008	2008		\$60	\$60	Added on 20105 per Area G and L Integrated Closure Plan and Timeline	No
FIRP	54-0084	Yes	TRANSPORTABLE		1,850	2009	2009		\$19	\$19	Yes - Needs evaluation	No
FIRP	54-0018	Yes	TENSION SUPPORT DOME		25,587	2009	2009		\$0	\$0	Yes - Needs evaluation	No
FIRP	54-0224	Yes	TRANSPORTABLE		5,829	2009	2009		\$1	\$1	Eligible, but doc pending	No
FIRP	16-0240	Yes	TENSION SUPPORT DOME		3,911	2009	2009		\$118	\$118	ESA Consolidation	No
FIRP	16-0433	Yes	STORAGE BLDG		245	2009	2009		10	N/A	ESA Consolidation	No
OTHER	16-0247	Yes	TRAILER		208	2005	2006				Removed: 10-12-05	
OTHER	55-119	Yes	TRAILER		672	2005	2006				Removed:	
OTHER	55-144	Yes	TRAILER		670	2005	2006				Removed:	
OTHER	55-145	Yes	TRAILER		672	2005	2006				Removed:	
OTHER	03-0270	Yes	Maintenance Shop		6,026						Structures to be removed by the Security Parameter Project line item	
OTHER	03-0225	Yes	General Storage		1,144						Structures previously noted in FY07	
OTHER	03-0179	Yes	WOODEN SHED		1,068							
OTHER	03-0275	Yes	MORGAN SHED		1,185							
OTHER	03-0276	Yes	MORGAN SHED		118							
OTHER	03-0474	Yes	MORGAN SHED		118							
OTHER	03-0118	Yes	STORAGE SHED		192							
OTHER	03-1976	Yes	JCI SHED		2558							
OTHER	03-1976	Yes	MORGAN SHED		400							
OTHER	03-1948	No	STORAGE SHED		114							
OTHER	03-1910	Yes	MORGAN SHED		114							
OTHER	61-0019	Yes	MORGAN SHED		114							
OTHER	61-0070	Yes	MORGAN SHED		114							
OTHER	61-0021	Yes	MORGAN SHED		119							
OTHER	61-0022	Yes	METAL SHED		130							
OTHER	61-0023	Yes	MOTOR SHOP		6,641							
OTHER	61-0040	Yes	MORGAN SHED		174							
OTHER	61-0041	Yes	MORGAN SHED		119							
OTHER	61-0055	Yes	TRANSPORTAINER		160							
RIBF	21-1001	Yes	RECORDS CENTER		13,423	2007	2007				Eligible, but doc pending	

S/N	ITEM	DESCRIPTION	QUANTITY	UNIT	COST	COST UNIT	DISPOSITION	DISPOSITION	
								DISPOSITION	DISPOSITION
1	RIBF	WAREHOUSE	1	Yes	15,811	2007	2007	TBD	TBD
	RIBF	21-1002	Yes	BACKFLOW PREVENTER	113	2007	2007	Eligible, this doc pending	Suspended LAND TRANSFER is Los
	RIBF	21-1003	Yes	MORGAN SHED	0	2007	2007	No	Alamos County is a part of the
	RIBF	21-1004	Yes	MORGAN SHED	0	2007	2007	No	Departments Land Transfer Agreement, No
	RIBF	21-1005	Yes	MORGAN SHED	0	2007	2007	No	Structures will be vacated as a result of
	RIBF	21-1006	Yes	MORGAN SHED	0	2007	2007	No	NSB Construction and records
	RIBF	21-1007	Yes	MORGAN SHED	0	2007	2007	No	structures & anticipated to be removed
	RIBF	21-1008	Yes	MORGAN SHED	0	2007	2007	No	movement to the new facility. These
	RIBF	21-1009	Yes	MORGAN SHED	0	2007	2007	No	buildings have been database upon
	RIBF	21-1010	Yes	TRANSPORTAINER	0	2007	2007	No	completion of Land Transfer.
	EM	214002N	No	LABORATORY BLDG	14,447	1989	2007	Eligible, this doc pending	Eligible, this doc pending
	EM	214002S	No	LABORATORY BLDG	1689	2007	2007	Eligible, this doc pending	Eligible, this doc pending
	EM	214003N	No	LABORATORY BLDG	27,039	1998	2007	Eligible, this doc pending	Eligible, this doc pending
	EM	214005S	No	LABORATORY BLDG	1988	2007	2007	Eligible, this doc pending	Eligible, this doc pending
	EM	214010	No	ENVECO	20,651	1989	2007	No	No
	OTHER	03-0004	No	ADMINISTRATION BUILDING	315,377	2007	2009	Institutionally Funded	Eligible, this doc pending
	OTHER	03-0005	No	DE-JASO BUILDING	39,750	2007	2009	Consigned on construction of new	Eligible, this doc pending
	OTHER	43-0041	No	STORAGE BUILDING	5,746	2008	2009	LASO Building required prior to land	Eligible, this doc pending
	EM	21-0155	No	TRITIUM SYSTEMS TEST ASSEMBLY	16,349	2003	2009	Eligible, this doc pending	Eligible, this doc pending
	EM	21-0213	No	SUPPLY WAREHOUSE	1,728	2003	2009	Eligible, this doc pending	Eligible, this doc pending
	EM	21-0220	No	Cooling Tower	50	2003	2009	Eligible, this doc pending	Eligible, this doc pending
	EM	21-0235	No	STIR STEEL STACK	258	2005	2009	Eligible, this doc pending	Eligible, this doc pending
	EM	21-0270	No	COOLING TOWER	N/A	2003	2009	Eligible, this doc pending	Eligible, this doc pending
	OTHER	03-0079	No	ICHL LABORATORY	565,849	2014	2014	No	No
	OTHER	03-0093	No	GUARD STATION	248	2014	2014	Eligible, this doc pending	Eligible, this doc pending
	OTHER	03-0094	No	EQUIPMENT SHELTER	60	2014	2014	Eligible, this doc pending	Eligible, this doc pending
	OTHER	03-0098	No	MECHANICAL BLDG	338	2014	2014	Eligible, this doc pending	Eligible, this doc pending
	OTHER	03-1198	No	SWITCHGEAR (CMR)	0	2014	2014	Eligible, this doc pending	Eligible, this doc pending
	OTHER	03-1514	No	HOT WATER PUMP HOUSE	400	2014	2014	Eligible, this doc pending	Eligible, this doc pending
	OTHER	03-1610	No	GUARD STATION	288	2014	2014	Eligible, this doc pending	Eligible, this doc pending
	OTHER	03-1614	No	GUARD STATION	64	2014	2014	Eligible, this doc pending	Eligible, this doc pending
	OTHER	03-1615	No	GUARD STATION	3,028	2014	2014	Eligible, this doc pending	Eligible, this doc pending
	OTHER	03-2200	No	STORAGE BUILDING					
	TBD	1A-0001	Yes	STAGING AREA	1,051	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0116	Yes	CITICAL ASSEMBLY BLDG	5,792	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0119	Yes	STORAGE BLDG	1,242	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0122	Yes	STORAGE BLDG	1,372	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0127	Yes	PULSED ACCELERATOR BLDG	9,537	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0128	Yes	ASSEMBLY, COVER BLDG	20	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0129	Yes	REACTOR SUBASY BLDG	8,570	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0135	Yes	WAREHOUSE	1,344	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0141	Yes	ULTRASONIC CLEANING BLDG	863	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0147	Yes	OFFICE BLDG	1,248	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0168	Yes	SHEBA CRITICAL BLDG	400	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0184	Yes	TRAILER	248	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0189	Yes	SECURE ENHANCED ASSESSM	912	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0190	Yes	GUARD STATION	323	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0227	Yes	ACCELERATOR DEV BLDG	2,831	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0233	Yes	CITICAL ASSEMBLY BLDG	920	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0256	Yes	BUTLER BLDG	1,440	2008	TBD	TBD	Eligible, this doc pending
	TBD	1B-0257	Yes	TRAILER					

Excess Facilities Footprint Elimination Plan
Attachment E-1

Environmental Assessment Form											
Environmental Assessment Form											
Environmental Assessment Form											
Environmental Assessment Form											
Environmental Assessment Form											
EMI ROST	18-0258	Yes	TRAILER		1,440	2008	TBD		TBD	TBD	TBD
EMI ROST	18-0276	Yes	VAULT		287	2008	TBD		TBD	TBD	TBD
TBD	18-0270	Yes	GUARD STATION		42	2008	TBD		TBD	TBD	TBD
TBD	18-0274	Yes	WAREHOUSE		4,762	2008	TBD		TBD	TBD	TBD
TBD	18-0278	Yes	TRAILER		640	2008	TBD		TBD	TBD	TBD
TBD	18-0279	Yes	FONDA CABIN		384	2008	TBD		TBD	TBD	TBD
TBD	18-0287	Yes	STORAGE BLDG.		274	2008	TBD		TBD	TBD	TBD
TBD	18-0300	Yes	MAIN BLDG.		21,117	2008	TBD		TBD	TBD	TBD
TBD	18-0301	Yes	UTILITY BLDG.		2,093	2008	TBD		TBD	TBD	TBD
TBD	18-0313	Yes	TRAILER		156	2008	TBD		TBD	TBD	TBD
TBD	18-0314	Yes	TRAILER		70	2008	TBD		TBD	TBD	TBD
TBD	18-0315	Yes	TRAILER		70	2008	TBD		TBD	TBD	TBD
TBD	18-0323	Yes	CRITICAL ASSEMBLY BLDG.		3,286	2008	TBD		TBD	TBD	TBD
TBD	18-0323	Yes	GUARD STATION		159	2008	TBD		TBD	TBD	TBD
EMI ROST	21-0212	No	CALCIUM BLDG.		455	1998	TBD	\$226	Yes	Yes	Eligible, list doc pending
EMI ROST	21-0234	No	SHED		0	1995	TBD	50	14	Yes	Eligible, list doc pending
EMI ROST	21-0003	Yes	LABORATORY BLDG.		4,733	1995	TBD	12,367	52	Yes	Eligible, list doc pending
EMI ROST	21-0004	Yes	LABORATORY BLDG.		1,551	1995	TBD	5776	59	Yes	Eligible, list doc pending
EMI ROST	21-0051	No	PRV STATION (WATER)		35	1995	TBD	58	34	Yes	Eligible, list doc pending
EMI ROST	21-0089	No	PRV STATION (WATER)		40	1999	TBD	110	54	Yes	Eligible, list doc pending
EMI ROST	21-0110	No	ACID TANK		59	1999	TBD	5225	Yes	Eligible, list doc pending	
EMI ROST	21-0111	No	ACID TANK		450	1999	TBD	5225	Yes	Eligible, list doc pending	
EMI ROST	21-0112	No	ACID TANK		450	1999	TBD	5225	Yes	Eligible, list doc pending	
EMI ROST	21-0113	No	ACID TANK		2,067	1999	TBD	512	Yes	Eligible, list doc pending	
EMI ROST	21-0150	No	WAREHOUSE		14,842	1999	TBD	510	58	Yes	Eligible, list doc pending
EMI ROST	21-0166	No	MOLECULAR CHEMISTRY		3,578	1999	TBD	511,108	52	Yes	Eligible, list doc pending
EMI ROST	21-0235	No	CONTAINER VESSEL		0	1999	TBD	350	515	Yes	Eligible, list doc pending
EMI ROST	21-0244	Yes	INDUSTRIAL TRAILER		500	2003	TBD	10	Yes	Eligible, list doc pending	
EMI ROST	21-0255	No	STORAGE TRAILER		63	2006	TBD	57	Yes	Eligible, list doc pending	
EMI ROST	21-0255	No	STORAGE TRAILER		673	2006	TBD	537	54	Yes	Eligible, list doc pending
EMI ROST	21-0259	No	EQUIPMENT BUILDING		13,155	2006	TBD	518,158	524	Yes	Eligible, list doc pending
EMI ROST	21-0223	No	TSFF		60	1999	TBD	512	Yes	Eligible, list doc pending	
EMI ROST	21-0257	No	SHED		4,229	2006	TBD	524	Yes	Eligible, list doc pending	
EMI ROST	21-0021	No	ELECTRONICABLE FAB.		5,285	1999	TBD	5229	Yes	Eligible, list doc pending	
EMI ROST	21-0149	No	CORRIDOR STRUCTURE		3,762	1999	TBD	12,537	510	Yes	Eligible, list doc pending
EMI ROST	21-0112	No	CORRIDOR STRUCTURE		2,072	1999	TBD	51,198	58	Yes	Eligible, list doc pending
EMI ROST	21-0113	No	CORRIDOR STRUCTURE		4,284	1999	TBD	54,267	58	Yes	Eligible, list doc pending
EMI ROST	21-0114	No	CORRIDOR STRUCTURE		4,843	1999	TBD	54,273	58	Yes	Eligible, list doc pending
EMI ROST	21-0115	No	CORRIDOR STRUCTURE		4,773	1999	TBD	54,848	58	Yes	Eligible, list doc pending
EMI ROST	21-0154	No	FAN ROOM		450	1999	TBD	54,920	58	Yes	Eligible, list doc pending
EMI ROST	21-0156	No	FAN ROOM		450	1999	TBD	5450	58	Yes	Eligible, list doc pending
EMI ROST	21-0158	No	FAN ROOM		0	1999	TBD	58	34	Yes	Eligible, list doc pending
EMI ROST	21-0152	No	LABORATORY BLDG.		262	2006	TBD	566	54	Yes	Eligible, list doc pending
EMI ROST	21-0164	No	PUMP HOUSE		100	2006	TBD	550	54	Yes	Eligible, list doc pending
EMI ROST	21-0220	No	CONCENTRATED SEDIMENTATION		656	2006	TBD	5228	54	Yes	Eligible, list doc pending
EMI ROST	21-0222	No	SUMP UPLIFT		452	1999	TBD	5113	58	Yes	Eligible, list doc pending
EMI ROST	21-0234	No	STEAM PLANT		5,682	2006	TBD	51,421	58	Yes	Eligible, list doc pending
EMI ROST	21-0162	No	MACHINERY EQUIPMENT		544	2003	TBD	5136	54	Yes	Eligible, list doc pending
EMI ROST	21-0042	No	2 PUMP HOUSE C100892		65	2003	TBD	518	54	Yes	Eligible, list doc pending
EMI ROST	21-0254	No	EAST WATER TOWER		1,600	2009	TBD	5145	54	Yes	Eligible, list doc pending
EMI ROST	21-0258	No	WATER TOWER		1,600	2009	TBD	5145	54	Yes	Eligible, list doc pending

Attachment E-1
Excess Facilities Footprint Elimination Plan

EX-RESIDUE	ITEM	NAME	WATER SUPPLY	NO.	2009		2008		TBD		2007		YES	YES
					Y	N	Y	N	Y	N	Y	N		
EM-ROST	NA	NA	NA	NA										
EM-ROST	NA	NA	NA	NA										
EM-ROST	STEAM AND CONDENSATE SYSTEM	NA	NA	NA										
FIRP	04-0039	Yes	ESA SHOPS	152-567					TBD			\$1,600		
TBD	03-0078	Yes	OFFICE BLDG	11174	2008	TBD	1,986		TBD	1,428				
TBD	03-0510	Yes	PHOTO LAB BUILDING	905	2006	TBD	1,043		TBD	548				
TBD	01-1586	Yes	TRANSPORTABLE	1610	2005	TBD	194		TBD	330				
TBD	01-1559	Yes	TRANSPORTABLE	1088	2006	TBD	195		TBD	321				
TBD	04-0070	Yes	OFFICE	183	2010	TBD			TBD	58				
TBD	05-0071	Yes	LAB OFFICE	24-23	2010	TBD			TBD			\$6,000		
TBD	09-0022	Yes	MAGAZETTE	9	2010	TBD			TBD			\$2		
TBD	03-0073	Yes	MAGAZETTE	9	2010	TBD			TBD			\$1		
TBD	09-0024	Yes	MAGAZETTE	9	2010	TBD			TBD			\$1		
TBD	09-0025	Yes	MAGAZETTE	10	2010	TBD			TBD			\$1		
TBD	09-0026	Yes	MAGAZETTE	9	2010	TBD			TBD			\$1		
TBD	09-0027	Yes	MAGAZETTE	8	2010	TBD			TBD			\$1		
TBD	09-0029	Yes	ACID STORAGE	1625	2010	TBD			TBD					
TBD	09-0030	Yes	STORAGE	242	2010	TBD			TBD			\$20		
TBD	09-0031	Yes	SOLVENT STORAGE	310	2010	TBD			TBD			\$27		
TBD	09-0032	Yes	PRESSING LAB	2628	2010	TBD			TBD			\$399		
TBD	09-0033	Yes	CHEM LAB	949	2010	TBD			TBD			\$209		
TBD	09-0034	Yes	CHEM LAB	1771	2010	TBD			TBD			\$130		
TBD	09-0037	Yes	PROCESS BUILDING	1581	2010	TBD			TBD			\$58		
TBD	09-0050	Yes	ME RECEIVING	516	2010	TBD			TBD			\$33		
TBD	09-0054	Yes	STORAGE	39	2010	TBD			TBD			\$1		
TBD	09-0058	Yes	MAGAZETTE	50	2010	TBD			TBD			\$40		
TBD	09-0272	Yes	OFFICE	1688	2010	TBD			TBD			\$192		
TBD	09-0273	Yes	CLASSIFIED OFFICE	1701	2010	TBD			TBD			\$133		
FIRP	15-0184	Yes	PHENIX CHAMBER/AMP	10,444	2007	TBD			TBD			\$32		
FIRP	15-0185	Yes	POWER CONTROL BUILDING	1,668	2007	TBD			TBD			\$220		
FIRP	15-0186	Yes	DETECTION CHAMBER	2,138	2007	TBD			TBD			\$8		
FIRP	15-0189	Yes	POWER SUPPLY BLDG	442	2007	TBD			TBD			NA		
FIRP	15-0198	Yes	TUNNEL	905	2007	TBD			TBD			NA		
FIRP	15-0200	Yes	TUNNEL	2,027	2007	TBD			TBD			NA		
FIRP	15-0201	Yes	TUNNEL	202	2007	TBD			TBD			NA		
FIRP	15-0202	Yes	MULTI-DIG OPERATIONS BLDG.	810	2007	TBD			TBD			\$56		
FIRP	15-0210	Yes	OFFICE AND LAB	1,94	2008	TBD			TBD			\$55		
TBD	37-0001	Yes	LAB	1,342	2010	TBD			TBD			\$89		
FIRP	40-0003	Yes	MACHINE SHOP	6,264	2006	TBD			TBD			\$118		
FIRP	40-0005	Yes	SOLVENT SHED	1,587	2008	TBD			TBD			\$11		
TBD	40-0090	No	HERCULES OFFICE	188	2005	TBD			TBD			\$13		
TBD	37-0001	No	STORAGE BLDG.	192	2004	TBD			TBD			\$12		
TBD	37-0002	No	MAGAZINE	600	2004	TBD			TBD			\$93		
TBD	37-0003	No	MAGAZINE	418	2006	TBD			TBD			\$93		
TBD	37-0004	No	MAGAZINE	410	2004	TBD			TBD			\$17		
TBD	37-0005	No	MAGAZINE	416	2006	TBD			TBD			\$93		
TBD	37-0015	No	MAGAZINE	500	2006	TBD			TBD			\$93		
TBD	37-0016	No	MAGAZINE	492	2006	TBD			TBD			\$22		
TBD	37-0017	No	MAGAZINE	600	2004	TBD			TBD			\$22		
TBD	37-0018	No	MAGAZINE	600	2004	TBD			TBD			\$28		
TBD	37-0019	No	MAGAZINE	600	2006	TBD			TBD			\$93		
TBD	37-0020	No	MAGAZINE	600	2006	TBD			TBD			\$93		
TBD	37-0021	No	MAGAZINE	600	2006	TBD			TBD			\$93		
TBD	37-0022	No	STORAGE BLDG.	600	2006	TBD			TBD			\$28		
TBD	54-0002	Yes	LAB SUPPORT FACILITY	1,617	2010	TBD			TBD			\$2		

Attachment E-1
Excess Facilities Footprint Elimination Plan

Facility ID	Facility Name	Eligible Status	Current Footprint	Historical Footprint	Demolition Status	Notes
TBD	STORAGE BUILDING	Yes	1,136	2010	TBD	\$16
TBD	TRI WASTE DRUM PREP	Yes	7,854	2010	TBD	\$5
TBD	TRI WASTE SUPPORT DOME	Yes	18,010	2010	TBD	\$0
TBD	MODIFIED MORGAN SHED	Yes	192	2010	TBD	\$3
TBD	MODIFIED TRANSPORTAINER	Yes	384	2010	TBD	\$0
TBD	CASTING REST HOUSE	Yes	2,043	180	TBD	\$0
TBD	IRE DEPT TRAINING FACILITY	No	844	2000	TBD	\$0
TBD	TRAILER	No	20	180	TBD	No
TBD	STEAM PLANT	No	1,200	180	TBD	No
TBD	WAREHOUSE	No	1,184	180	TBD	No
TBD	TRAILER	No	1,440	180	TBD	No
TBD	CONTROL BUILDING	Yes	732	180	TBD	No
TBD	TRAILER	No	60	180	TBD	No
N/A	LABORATORY & SHOP BLDG	No	3,310	N/A	N/A	\$0
N/A	SHOP & STORAGE BLDG	No	408	N/A	N/A	\$0
N/A	LABORATORY BLDG	No	602	N/A	N/A	\$0
N/A	STORAGE BLDG	Yes	187	N/A	N/A	\$0
N/A	MAGAZINE	No	298	N/A	N/A	\$0
N/A	GUARD STATION	No	187	N/A	N/A	\$0
N/A	PROCESS BLDG	No	600	2001	N/A	\$3
N/A	EQUIP BLDG	No	1,999	1999	N/A	\$0
N/A	LOADING BLDG	Yes	7,895	N/A	N/A	\$0
N/A	PROCESS BLDG	Yes	227	N/A	N/A	\$0
N/A	GUARD HOUSE	No	7,181	N/A	N/A	\$0
N/A	BLOWER HOUSE	No	24	N/A	N/A	\$0
N/A	COVERED PASSAGeway	No	938	N/A	N/A	\$0
N/A	TEST FABRICATION FACILITY	No	17,318	N/A	N/A	\$554
N/A	TEST FABRICATION FACILITY	No	17,318	N/A	N/A	\$20

* Dates reflect FY2002 - FY2005 awarded square footage of national structures not to be demolished.

Note A - Demolition projects completed in FY06 are noted as complete until the end of the FY.

Attachment E-2 NNSA New Construction Footprint Added Spreadsheet

The New Construction Added spreadsheet (Attachment E-2) captures the gross square footage of all proposed and completed construction (NNSA, other DOE, etc.), along with the year of beneficial occupancy, for Line Item, General Plant Project (GPP), IGPP, and other projects from FY05-FY16. New construction includes square footage for only buildings that count against the one-for-one new construction/banked offset.

The New Construction Footprint Added counts against the available banked gross square footage eliminated at the time of beneficial occupancy. Project beneficial occupancy is taken in the fiscal year when the FIMS Status Date for "Year Acquired" is populated. This date is consistent with the project Critical Decision (CD)-4, project closeout approval. New construction added will consist of construction line items and those smaller new construction projects (such as GPP and IGPP) funded with program dollars (FIRP, RTBF, other NNSA funding) and multi-program (NNSA, Office of Science (OS), Office of Nuclear Engineering (NE), Environmental Management (EM) etc.) approved for FY03 and the out years.

This page intentionally left blank.

Attachment E-2
New Construction Footprint Added

RTBF	LANL-03-068	Pajarito Road Access Control Stations	GPP	772	FY04
FIRP	LANL-R-03-09	FWO Office Building	GPP	19,242	FY04
Other		Office Building (TA-55-0313)	GPP	23,860	FY04
RTBF	LANL-04-205	Office Building (TA-3-1437)	GPP	3,500	FY04
RTBF	LANL-04-205	Office Building (TA-3-1437)	GPP	397	FY04 / space not previously noted
CGRP		Records Center (TA 63-121)	GPP	8,220	FY05
FIRP	LANL-R-03-07	Hydrotest Design Facility (TA-22-120)	GPP	14,327	FY06
S&S	LANL-04-168	TA-64 PTLA Building	GPP	7,005	FY06
EM		Centralized Characterization Project	GPP	3,600	FY06
OS	LANL-02-010	Center for Integrated Nanotechnology (CINT)	LI	36,500	FY06
RTBF	03-D-102	National Security Sciences Building	LI	275,000	FY06
IGPP	LANL-05-321	Relocate Radio Shop	IGPP	7,400	FY06
IGPP	LANL-05-422	Relocate Roads & Grounds	IGPP	7,000	FY06
FIRP	LANL-R-03-02	Beryllium Tech Facility - Cartridge Filler House Install	GPP	3,100	FY07
Other	LANL-06-530	Construct FF-1 Annex Office Building	GPP	17,500	FY07
S&S	LANL-05-017	Security Perimeter Project	LI	3,384	FY07
RTBF	03-D-102	LASO (Part of NSSB)	LI	27,500	FY08
IGPP		Warehouse Relocation	IGPP	27,500	FY08
IGPP	LANL-07-429	Computing and Communications Operations Building	IGPP	14,000	FY08
FIRP	LANL-R-06-13	Replace High Voltage Electrical Panels TA-4B-1	GPP	100	FY09
IGPP	LANL-08-434	Construct Wellness Center Replacement	IGPP	15,000	FY09
IGPP	LANL-08-435	TA-69 EOC Support Office	IGPP	15,000	FY09
RTBF	LANL-07-184	Data Systems Facility	GPP	9,000	FY09
RTBF	LANL-07-145	Calibration Laboratory	GPP	12,000	FY09

Attachment E-2
New Construction Footprint Added

RTBF	LANL-07-019	Support Services Consolidation	LI	TBD			FY09
RTBF	LANL-08-153	Medium/Heavy Lab at TA-22	GPP	6,000			FY09
RTBF	04-D-125	CMR Replacement Project (RLUOB)	LI	186,000			FY09
RTBF	LANL-09-009	TA-37 Classified HE Storage	GPP	2,000			FY10
IGPP	LANL-09-439	TA-49 Consolidated Emergency Training Center	IGPP	15,000			FY10
IGPP	LANL-10-441	Relocation of M-2 and M-3	IGPP	10,000			FY11
IGPP		Construct Institutional Office Building	IGPP	25,000			FY11
RTBF	LANL-11-166	Replace Machine Shop at TA-22	GPP	10,000			FY12
RTBF	LANL-11-181	Joint DX/ESA Conference Facility	GPP	5,000			FY13
RTBF	04-D-125	CMR Replacement Project (Radiological Facility)	LI	238,000			FY13

Attachment E-3
GSF Grandfathered Footprint Added Spreadsheet

The Grandfathered Footprint Added spreadsheet identifies projects that approval for start of construction was provided prior to FY03. Approved “grandfathered” projects are not required to meet the Congressional offset requirement. Projects whose start of construction (when the project receives CD-3) was prior to the end of FY02 are considered grandfathered. For GPP and IGPP projects that add new gross square footage, the project qualifies as Grandfathered space added if the construction award date was prior to FY03.

This page intentionally left blank.

Attachment E-3
GRANDFATHERED Footprint Added

Other	LANL-02-065	BSL (03-1076)	GPP	3,233	2003	Contract awarded 9/26/02
RTBF		Water Treatment Facility (03-1398)	GPP	4,703	2003	Contract awarded 7/2/02
FIRP	LANL-02-078	D Division Office Building (03-1405)	GPP	25,635	2003	Contract awarded 6/2/02
FIRP	LANL-02-077	S-3 Office building (03-1409)	GPP	21,266	2003	Construction started in July 2002
FIRP	LANL-02-075	Occupational Medical Facility (03-1411)	GPP	20,600	2003	Contract awarded June 2002
Other	LANL-00-008	Nonproliferation and International Security Center (03-2322)	LI	178,638	2003	Construction started in March 2001
DP		DARHT Vessel Preparation Facility (15-0534)	LI	7,964	2003	Part of DARHT; CD3 granted in 1998
DP		Storage Building (15-0603)	LI	615	2003	
DP		Storage Building (15-0604)	LI	613	2003	Part of DARHT; CD3 granted in 1998
CGRP		Shop Building (15-0563)	GPP	3,655	2003	Contract awarded 12/31/01
CGRP		Calibration Building (15-0564)	GPP	3,200	2003	Contract awarded 12/31/01
CGRP	LANL-01-030	Office Building (16-0933)	LI	22,787	2003	Portion of Line Item; Construction complete in Nov 2002
CGRP		Prep Building (36-0078)	GPP	1,527	2003	HE Preparation; CGRP
Other	LANL-99-006	Isotope Production Facility (53-0984)	LI	5,632	2003	Construction started in Feb. 2000
CGRP		Storage Building (64-0064)	GPP	6,168	2003	Contract awarded Nov. 16, 2001
CGRP	LANL-01-029	Emergency Operation Center (69-0033)	LI	40,906	2003	Construction started in January 2002
CGRP		Storage Building (69-0051)	LI	912	2003	Part of EOC line item
FIRP	LANL-02-076	MST Office Building (03-1415)	GPP	20,646	2004	Contract signed Sept 2002
RTBF	LANL-02-093	Weapons Plant Support Facility (16-0969)	GPP	22,156	2004	Contract awarded 9/27/02

Attachment E-4 GSF Footprint Tracking Summary


The Laboratory is required to offset new construction project footprints by the transfer, sale, or demolition of excess buildings and facilities of equal size. Attachment E-4 displays actual and projected total gross square footage (GSF) based on Attachments E-1 and E-2 and provides a visual comparison of the projected footprint reduction efforts. In addition, Attachments E-3 and E-5 data are also captured.

This page intentionally left blank.

Attachment E-4
FOOTPRINT TRACKING SUMMARY SPREADSHEET
LANL Footprint Tracking Summary -NNSA

8,675,489	-68,161	0	8,607,338	-68,161	0	0	0	8,607,328
8,607,328	-136,416	0	8,470,912	-204,577	0	348,054	348,054	8,818,986
8,470,912	-109,586	47,374	8,408,700	-256,789	0	42,802	390,586	8,798,286
8,408,700	-178,133	28,220	8,256,787	-418,702	0	-	390,586	8,647,373
8,256,787	-152,477	345,850	8,450,160	-225,329	0	-	390,586	8,840,746
8,450,160	-99,836	110,219	8,460,543	-214,946	0	-	390,586	8,851,129
8,460,543	-366,868	39,000	8,132,675	-542,814	0	-	390,586	8,523,261
8,132,675	-91,972	281,300	8,322,003	-333,486	0	-	390,586	8,712,589
8,322,003	0	38,300	8,360,303	-315,186	0	-	390,586	8,750,889
8,360,303	0	46,000	8,406,303	-269,186	0	-	390,586	8,796,889
8,406,303	0	13,000	8,419,303	-256,186	0	-	390,586	8,809,889
8,419,303	0	205,000	8,624,303	-51,186	0	-	390,586	9,014,889
8,624,303	-571,458	0	8,052,845	-622,644	0	-	390,586	8,443,431
8,052,845	0	0	8,052,845	-622,644	0	-	390,586	8,443,431
8,052,845	-25,000	10,000	8,037,845	-837,644	0	0	390,586	8,428,431


Attachment E-4
RIVER GRAPH
LANL Footprint Tracking Summary - NNSA



LANL Footprint Tracking	FY 2003 Actual	FY 2004 Actual	FY 2005 Actual	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016
■ NNSA Leased Space (gsf)				387,039	388,367	354,304	317,715	243,413	243,413	243,413	243,413	243,413	243,413	243,413
□ Cumulative "Grandfathered" Footprint Added (gsf)	0	346,054	390,586	380,586	390,586	390,586	390,586	390,586	390,586	390,586	390,586	390,586	390,586	390,586
■ Beginning Site Footprint (gsf)	8,675,489	8,807,328	8,470,812	8,408,700	8,256,787	8,450,160	8,460,543	8,132,675	8,322,063	8,360,303	8,406,303	8,419,303	8,624,303	8,052,845

Attachment E-4
FOOTPRINT SUMMARY SPREADSHEET
| ANI | Footprint Tracking Summary - Silkworm (Multi-Program)

Attachment E-4
RIVER GRAPH
LANL Site Wide Footprint Tracking Summary - SITE WIDE (Multi-Program)



	FY 2002 Actual	FY 2003 Actual	FY 2004 Actual	FY 2005 Actual	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016
Leased Space (sq ft)															
Cumulative Grandfathered Footprint Added (sq ft)	0	348,054	390,586	390,586	390,586	390,586	390,586	390,586	390,586	390,586	390,586	390,586	390,586	390,586	390,586
Beginning Site Footprint (sq ft)	8,675,489	8,607,328	8,470,912	8,408,700	8,256,787	8,486,660	8,497,043	8,169,175	8,339,720	8,378,020	8,424,020	8,437,020	8,642,020	8,070,562	8,070,562
GSF															

**Attachment E-5
GSF Waiver and Transfer Spreadsheet**

Attachment E-5 is to manage and document approved or pending requests for waivers and transfers of banked gross square footage. Waivers are required when a site needs square footage to off-set new construction because the site does not have sufficient square footage “banked.” Transfers are required when a program transfers “banked” square footage to another program at the same site. The Secretary of Energy must approve a waiver with concurrence by each Program Secretarial Officer. A transfer requires each Program Secretarial Officer approve with notifications to the Associate Administrator for Infrastructure and Environment.

This page intentionally left blank.

**Attachment E-6
FY06 Leased Space**

Attachment E-6 outlines the Laboratory's portfolio of FY06 leased space. The information allows for a more accurate report on the total space footprint that is required to support NNSA and other program office missions. It also demonstrates that leased space is being tracked and managed in a manner consistent with Executive Order (E.O.) 13327 on Federal Real Property Asset Management and Federal Real Property Council guidelines.

This page intentionally left blank.

Attachment E-6
FY 2006 Leased Space Profile.
[AN]

Attachment E-6
FY 2006 Leased Space Profile
LANL

Line No.	Address	Building	Type	Occupant	Space Use	Area (sq ft)	Rate (\$/sq ft)	Total (\$)	Status	Comments
26	00-0782	3733 Gold Street Apartments	DP	None	Not Mission Dependent	NA	650	\$12,65	\$8,220.00	Full
27	00-0783	3807 Gold Street Apartments	DP	None	Not Mission Dependent	NA	650	\$12,65	\$8,220.00	Full
28	00-0785	Office Building	DP	None	Not Mission Dependent	39	9,707	\$17.00	\$165,818.00	Unserviced
29	00-0787	Office Building	DP	None	Not Mission Dependent	163	43,733	\$23.47	\$1,026,493.56	Full
30	00-0850	Transportable	DP	None	Not Mission Dependent	0	768	\$4.50	\$3,150.00	Full
31	00-1197	Mesa School	DP	None	Not Mission Dependent	24	11,102	\$13.43	\$138,735.24	Unserviced
32	00-1237	Pueblo School	DP	Multiple	Not Mission Dependent	303	50,132	\$12.76	\$639,684.36	Unserviced
33	00-1246	A & M Bldg	DP	None	Not Mission Dependent	71	15,160	\$15.20	\$230,432.04	Unserviced
34	00-1308	Training Cntr	DP	None	Not Mission Dependent	44	23,135	\$19.36	\$439,940.00	Full
35	00-1309	Bradbury Science Museum	DP	None	Not Mission Dependent	16	13,989	\$23.35	\$305,301.25	Full
36	00-1313	New Mexico Environmental Bldg	DP	None	Not Mission Dependent	3	2,241	\$12.82	\$27,048.00	Full
37	00-1317	Office Bldg	DP	None	Not Mission Dependent	51	6,500	\$15.55	\$100,862.64	Unserviced
38	00-1320	Transportable	DP	None	Not Mission Dependent	0	896	\$4.50	\$3,150.00	Full
39	00-1325	TSC Dev Office	DP	None	Not Mission Dependent	84	22,226	\$19.00	\$438,615.00	Full
40	00-1328	White Rock Office Park	DP	None	Not Mission Dependent	7	1,662	\$15.51	\$25,599.36	Unserviced
41	00-1329	White Rock Office Park	DP	None	Not Mission Dependent	9	1,334	\$15.51	\$25,599.36	Unserviced
42	00-1330	TRK - 195 East Rd, Suite 103	DP	None	Not Mission Dependent	115	19,111	\$20.00	\$376,660.00	Full
43	00-1331	White Rock Shopping Cntr Suite P	DP	None	Not Mission Dependent	31	6,625	\$17.41	\$128,800.00	Full
44	00-1335	Exhibit Warehouse	DP	None	Not Mission Dependent	NA	4,269	\$5.66	\$24,044.00	Full
45	00-1336	Exhibit Warehouse	DP	None	Not Mission Dependent	NA	1,976	\$5.66	\$11,150.00	Full
46	00-1357	Bradbury Office Bldg	DP	None	Not Mission Dependent	2	1,290	\$22.00	\$28,050.00	Full
47	03-4200	LA Research Park	DP	Multiple	Not Mission Dependent	95	25,919	\$52.75	\$719,598.00	Full
48	CARLS1	E-Division Carlsbad Office	DP	Multiple	Not Mission Dependent	0	7,880	\$12.00	\$94,560.00	Full
49	CARLS2	Carlsbad Warehouse	DP	Multiple	Not Mission Dependent	NA	3,900	\$6.27	\$24,689.00	Full
50	DOESF	Old Pecos Trail	DP	None	Not Mission Dependent	3	1,375	\$19.64	\$24,768.00	Full
									4	31-May-05
										Y

51	ESPA/N1	Office Building		DP	None	Not Mission Dependant	2	672	\$12.00	\$8,064.00	Unserviced	4	30-Jun-05	N
52	ESPA/N2	MAP Program		DP	None	Not Mission Dependant	10	4,830	\$6.00	\$28,200.00	Unserviced	10	31-Aug-09	Y

**Attachments F-1 and F-2
Deferred Maintenance Baseline and
Projected Deferred Maintenance Reduction Spreadsheet**

The data reported in Attachment F-1 will be used to report the NNSA maintenance requirements baseline and assess actual and planned progress towards reducing deferred maintenance. Attachment F-1 addresses the FY03 deferred maintenance baseline as identified in the FY04 TYCSP and reflects reductions against this baseline. New growth in deferred maintenance (i.e. deferred maintenance not identified in the FY03 baseline as presented in the FY04 TYCSP or new deferred maintenance that occurs because of funding shortfalls) is reported in Attachment F-2. A NNSA corporate roll-up of data reported in this spreadsheet will be used to trend and analyze progress towards the achievement of NNSA's Deferred Maintenance Reduction goals.

This page intentionally left blank.

Attachment F-1
FIRP FY 2003 Deferred Maintenance Baseline and Projected Deferred Maintenance Reduction from Baseline
Los Alamos National Laboratory

1. FIRP DEFERRED MAINTENANCE (DM) BASELINE (Expendable Programmatic Real Property or Equipment)									
A. DM Baseline for Mission-Critical Facilities & Infrastructure (F&I) ONLY									
564,243	429,439	359,144	338,904	314,426	298,775	257,587	235,427	213,638	213,638
267,110	227,509	147,806	135,256	116,150	100,915	86,101	68,105	53,510	53,510
B. DM Baseline for Mission-Dependent and Not Mission-Critical F&I									
297,133	201,930	211,338	203,648	198,276	197,861	171,485	167,323	160,128	160,128
2. DEFERRED MAINTENANCE BASELINE (DM)									
REDUCTION TOTAL									
A. Reduction in DM Baseline for Mission-Critical F&I	20,315	39,600	75,308	12,550	10,105	15,236	14,814	17,997	14,594
1. Reduction attributed to FIRP ONLY	20,315	20,498	51,901	12,515	19,061	15,208	14,766	17,997	14,594
B. Reduction in DM Baseline for Mission-Dependent and Not Mission-Critical F&I	4,455	95,203	40,908	7,690	5,372	415	26,375	4,163	7,195
1. Reduction attributed to FIRP ONLY	4,455	6,927	11,453	7,514	3,983	415	1,618	4,163	7,195
3. REPLACEMENT PLANT VALUE (RPV) FOR NNSA FACILITIES & INFRASTRUCTURE									
A. RPV for NNSA Mission-Critical F&I ONLY									
3,232,755									
B. RPV for NNSA Mission-Dependent and Not Mission-Critical F&I									
2,390,467									

Attachment F-2
NNSA Total Deferred Maintenance and Projected Deferred Maintenance Reduction
Los Alamos National Laboratory
(\$000s)


1. NNSA ANNUAL REQUIRED MAINTENANCE									
1A. NNSA ANNUAL REQUIRED REPLACEMENT-IN-KIND									
2. NNSA ANNUAL PLANNED MAINTENANCE TOTAL									
a. Direct									
b. Indirect	41,804	48,716	49,076	46,995	46,446	45,517	45,517	45,517	45,517
2A. NNSA ANNUAL PLANNED REPLACEMENT-IN-KIND									
0	58,373	58,373	47,303	48,388	47,420	47,420	47,420	47,420	47,420
3. NNSA DEFERRED MAINTENANCE (DM) TOTAL									
(Excludes Programmatic Real Property or Equipment)									
i. Backlog Inflation Rate (%)	564,243	546,979	455,113	451,293	442,634	435,478	398,220	382,960	363,887
2.3%	2.0%	2.0%	2.0%	2.0%	2.0%	2.0%	2.0%	2.0%	2.0%
ii. DM Inflation	12,978	14,221	9,102	14,441	10,181	10,018	9,113	8,808	8,369
iii. DM NEW	36,276	8,487	4,116	4,635	5,571	6,033	6,610	7,210	8,716
A. DM, Mission-Critical F&I ONLY	267,110	273,878	212,115	203,819	187,989	173,690	164,641	150,446	131,558
B. DM, Mission-Dependent and Not Mission-Dependent F&I	287,133	273,101	242,998	247,473	256,645	261,788	231,579	232,514	232,329
4. DEFERRED MAINTENANCE (DM) REDUCTION TOTAL									
for NNSA Facilities and Infrastructure (F&I)									
A. Reduction in DM for Mission-Critical F&I	20,315	21,010	61,792	15,441	27,735	22,908	55,307	28,983	35,091
1. Reduction attributed to FIRP ONLY	20,315	21,010	26,378	15,404	25,522	22,995	17,078	22,430	27,107
B. Reduction in DM for Mission-Dependent and Not Mission-Dependent F&I	4,455	7,100	52,783	1,598	2,067	510	38,124	6,553	7,983
1. Reduction attributed to FIRP ONLY	4,455	7,100	14,313	1,232	9	510	1,881	8,553	7,983
5. REPLACEMENT PLANT VALUE (RPV)									
for NNSA Facilities and Infrastructure (F&I)									
A. RPV for NNSA, Mission-Critical F&I ONLY	5,623,221	5,742,511	5,775,207	5,906,690	6,069,313	6,213,948	6,335,115	6,483,386	6,637,622
B. RPV for NNSA, Mission-Dependent and Not Mission-Dependent F&I	3,232,755	3,285,848	3,220,392	3,291,013	3,372,533	3,447,895	3,541,519	3,623,623	3,706,967
C. RPV Increase from prior year attributed to inflation	2,390,467	2,456,682	2,554,818	2,615,678	2,698,779	2,766,053	2,793,596	2,859,763	2,930,655
D. RPV Increase / decrease attributed to causes other than inflation (provide separate supporting narrative behind F-2 exhibit)	115,504	189,014	139,594	142,921	145,708	148,118	152,665	156,237	179,581
	15,979	(26,391)	5,041	(21,754)	2,564	5,118	2,613	859,149	(2,092,190)
								0	0

Attachment F-3 to F-7
NNSA Deferred Maintenance Projections Charts

Attachments F-3 through F-7 illustrate progress in meeting each of the quantifiable NNSA Corporate Goals. These data will help demonstrate actualized achievement of the NNSA corporate goal for FY05 (stabilize deferred maintenance) and planned progress toward the NNSA corporate goal for FY09 (reduce deferred maintenance to within industry standards). FY03 is the baseline from which progress and results will be assessed. Attachment F-7 captures replacement-in-kind requirements.

This page intentionally left blank.

INPUT SHEET FOR CHART						
LANL's Total Deferred Maintenance, Mission Critical Deferred Maintenance, and New Deferred Maintenance Growth						
Year	Total	Mission Critical	New	Actual	Baseline	Growth
\$564,243	\$456,979	\$455,113	\$451,293	\$442,634	\$435,478	\$386,220
\$267,110	\$273,878	\$212,115	\$203,819	\$187,989	\$173,590	\$164,641
\$22,708	\$35,927	\$55,003	\$70,755	\$86,804	\$102,527	\$118,544




**ATTACHMENT F-4 – LANL's Progress Towards FY 2009 Goal of <5% Deferred Maintenance
for Mission Critical Facilities and Infrastructure**

CHART (FY03-FY16)

	Actual FY03	Actual FY04	Actual FY05	Actual FY06	Actual FY07	Actual FY08	Actual FY09	Actual FY10	Actual FY11	Actual FY12	Actual FY13	Actual FY14	Actual FY15	Actual FY16
	8.26%	8.34%	6.59%	6.19%	5.57%	5.04%	4.65%	4.15%	3.55%	3.68%	3.09%	4.76%	4.90%	5.05%


**ATTACHMENT F-4
LANL's Progress Towards FY 2009 Goal of <5% Deferred Maintenance
Mission-Critical Facilities & Infrastructure (FY03-FY16)**



ATTACHMENT F-5
INPUT SHEET FOR Attachment F-5 – LANL's Progress Towards FY 2009 Goal of <10% Deferred Maintenance
for Mission-Dependent and Not Mission-Dependent Facilities and Infrastructure
CHART (FY03-FY16)

	12.43%	11.12%	9.51%	9.46%	9.44%	9.46%	8.29%	8.13%	7.93%	8.02%	8.11%	8.22%	8.33%	8.45%


ATTACHMENT F-5
XYZ Site's Progress Towards FY 2009 Goal of <10% Deferred Maintenance
Mission-Dependent and Not Mission-Dependent Facilities & Infrastructure (FY03-FY16)



**ATTACHMENT F-6
INPUT SHEET FOR Attachment F-6 – LANL's Total Facility Condition Index (NNSA ONLY)
CHART (FY03-FY16)**

	10.0%	9.5%	7.9%	7.6%	7.3%	7.0%	6.3%	5.9%	5.5%	5.6%	5.1%	6.6%	6.7%	6.9%

**ATTACHMENT F-6
INPUT SHEET FOR Attachment F-6 – LANL's Total Facility Condition Index
(NNSA ONLY) CHART (FY03-FY16)**



Attachment F-7
Replacement-In-Kind Projects Over \$500K

Year	Project ID	Mission Criticality	Description	FIRP	Year	Y	Y	\$	Value
2002	03-0030	Not Mission Dependent	Replace Damaged Roof			Y	Y	\$	3,233
2003	TA-3-32 & TA-3-34 Revitalization (MST)	Not Mission Dependent	Replace Electrical System at End of Useful Life	FIRP	2010	Y	Y	\$	605
2003	TA-3-32 & TA-3-34 Revitalization (MST)	Not Mission Dependent	Replace HVAC System at End of Useful Life	FIRP	2010	Y	Y	\$	533
2003	03-0034	Not Mission Dependent	Replace Damaged Window Subsystem	FIRP		Y	Y	\$	1,159
2003	03-0035	Not Mission Dependent	Replace HVAC System at End of Useful Life	FIRP	2011	Y	Y	\$	752
2003	TA-16 and -48 HVAC Systems Deficiencies	Not Mission Dependent	Replace Constricted Effluent System at End of Useful Life	FIRP	2011	Y	Y	\$	3,229
2003	16-0204	Not Mission Dependent	Replace Cooling Towers at Reduced Capacity and End of Useful Life	FIRP		N	N	\$	596
2003	50-0002	Mission Critical							
2003	53-0002	Mission Critical							
2003	Bldg 53-0003 HVAC System Deficiencies (ME)	Mission Critical	Replace Cooling System at End of Useful Life	FIRP	2007	Y	Y	\$	683
2003	Roof System Deficiencies (ME)	Mission Critical	Replace Roof at End of Useful Life	FIRP	2008	Y	Y	\$	3,492
2004	03-0038	Not Mission Dependent	Replace Roof at End of Useful Life			Y	Y	\$	3,482
2004	03-0066	Not Mission Dependent	Replace Electrical System at End of Useful Life			Y	N	\$	4,915
2004	03-0132	Not Mission Dependent	Replace Electrical System at End of Useful Life			N	N	\$	6,155
2004	03-0216	Not Mission Dependent	Replace Electrical System at End of Useful Life			N	N	\$	785
2004	Radiography Facility Upgrades (TA-8-23)	Mission Critical	Replace Roof at End of Useful Life	FIRP	2007	Y	Y	\$	665
2004	16-0260	Mission Critical	Replace Vacuum System at End of Useful Life			N	N	\$	581
2004	Roof System Deficiencies (ME)	Not Mission Dependent	Replace Roof at End of Useful Life	FIRP	2008	Y	Y	\$	759

Attachment F-7
Replacement-In-Kind Projects Over \$500K

Replacement-In-Kind Projects Over \$500K									
Year	Description	Project ID	Category	Condition	Action	Year	Category	Condition	Cost
2004	Non-FIRP D&D	43-0041	Not Mission Dependent	Replace Degraded Structure at End of Useful Life	OTHER	2009		Y	\$ 707
2004	Electrical Infrastructure Safety Upgrade (TA-48-1)	43-0434	Not Mission Dependent	Replace Road Deck at End of Useful Life	FIRP	2009		Y	\$ 5,514
2004		48-0001	Not Mission Dependent	Replace Electrical System at End of Useful Life	FIRP	2009		Y	\$ 4,704
2004		48-0001	Not Mission Dependent	Replace HVAC System at End of Useful Life	FIRP	2009		N	\$ 4,425
2004		50-0002	Mission Critical	Replace Sludge Storage System at End of Useful Life	FIRP	2009		Y	\$ 16,725
2004	Bldg 53-0002 HVAC System Deficiencies	53-0002	Mission Critical	Replace HVAC System at End of Useful Life	FIRP	2007		N	\$ 1,710
2004	TA-09, -22, -35, -39 and -53 Electrical Systems Deficiencies (ME)	53-0003	Mission Critical	Replace Defective Emergency Lighting System	FIRP	2006		Y	\$ 575
2004	Bldg 53-0003 Hot Water Distribution System Deficiencies	53-0003	Mission Critical	Replace Degraded Heating Hot Water System Piping at End of Useful Life	FIRP	2008		N	\$ 2,231
2004		53-0003	Mission Critical	Replace Electrical System at End of Useful Life	FIRP	2008		Y	\$ 2,091
2004	Bldg 53-0007 HVAC System Deficiencies	53-0007	Mission Critical	Replace Ventilation System to Meet Current Demand	FIRP	2009		Y	\$ 1,229
2004		53-0028	Mission Critical	Replace Roof at End of Useful Life	FIRP	2009		Y	\$ 2,733
2004	Bldg 53-0030 Electrical Distribution Systems (ME)	53-0030	Mission Critical	Replace degraded Electrical System to Supply Current Demand	FIRP	2007		Y	\$ 659

Attachment F-7
Replacement-in-Kind Projects Over \$500K

Replacement-in-Kind Projects Over \$500K						
	Bldg 55-0004 Electrical Distribution System Deficiencies	55-0004 Mission Critical	Replace Electrical System at End of Useful Life	FIRP 2008	Y	Y
2004	Bldg 55-0004 Roof System Deficiencies (ME)	55-0004 Mission Critical	Replace Roof at End of Useful Life	FIRP 2009	Y	Y
2004		Not Mission Dependent	Replace Roof at End of Useful Life		Y	Y
2005	03-0132 Not Mission Dependent		Replace HVAC System at End of Useful Life		N	N
2005	16-0460 Not Mission Dependent		Replace Rad Liquid Waste Line at End of Useful Life and to Meet Current Demand		Y	Y
2005	48-0001 TA-16 and 55 Electrical Systems Deficiencies (Mission Essential)	50-0001 Mission Critical	Replace Electrical System at End of Useful Life	FIRP 2011	N	Y
2005	TA-50 HVAC Systems Deficiencies (Mission Essential)	50-0001 Mission Critical	Replace HVAC System at End of Useful Life	FIRP 2011	N	Y
2005	TA-50 Waste Treatment Plant Deficiencies - 1A (Room 60 Modifications)	50-0001 Mission Critical	Replace Pre-Treatment System for Waste Treatment Plant at End of Useful Life	FIRP 2006	Y	Y
2005		Not Mission Dependent	Replace HVAC System at End of Useful Life		Y	Y
2005	Bldg 53-0003 Electrical Distribution System Deficiencies	53-0001 Mission Dependent, but not Mission Critical	Replace Electrical System at End of Useful Life	FIRP 2008	Y	Y
2005		Not Mission Dependent	Replace Cooling System to Meet Current Demand		N	N
						627

Attachment F-7
Replacement-In-Kind Projects Over \$500K

						FIRP	2011	Y	N	\$	
		Electrical System Deficiencies (Mission Essential)	55-0004	Mission Critical	Replace Trolley System at End of Useful Life						3,282
2005	Internal Construction Deficiencies (Mission Essential)										
2005	Internal Construction Deficiencies (Mission Essential)	55-0004	Mission Critical	Replace Trolley System at End of Useful Life	FIRP	2011	Y				
2005		59-0001	Not Mission Dependent	Replace HVAC System at End of Useful Life			Y				1,197
2006		53-0001	Mission Dependent, but not Mission Critical	Replace HVAC System at End of Useful Life				N			3,318
2006	TA-53 and -55 Mechanical Systems Deficiencies (ME) - B	55-0004	Mission Critical	Replace Fire Alarm System at End of Useful Life and to Ensure Code Compliance			Y				1,605
2006		55-0004	Mission Critical	Replace Hazardous Waste Line at End of Useful Life	FIRP	2008	N	Y			681
2007		03-0035	Not Mission Dependent	Replace HVAC System at End of Useful Life			Y				743
2007	Electrical System Deficiencies (ME)	03-0123	Not Mission Dependent	Replace Electrical System at End of Useful Life			Y				769
2007	Electrical System Deficiencies (ME)	53-0003	Mission Critical	Replace Electrical System at End of Useful Life	FIRP	2007	Y				4,163
2007		55-0004	Mission Critical	Replace Fire Alarm System at End of Useful Life and to Ensure Code Compliance			N				1,480
2008		03-0030	Not Mission Dependent	Replace Degraded HVA Units at End of Useful Life			Y				584
2008		03-0066	Not Mission Dependent	Replace Electrical System at End of Useful Life			Y				2,962
2008		03-0066	Not Mission Dependent	Replace HVAC System at End of Useful Life			N				5,147
2008		03-0142	Not Mission Dependent	Replace HVAC System to Meet Current Demand			N				1,861

Attachment F-7
Replacement-In-Kind Projects Over \$500K

				Classified Parts Storage	16-0302	Mission Critical	Replace Electrical System at End of Useful Life	FIRP	2008	N	Y	\$ 718
2008	Electrical Infrastructure Safety Upgrade (TA-35-2)*	35-0002	Not Mission Dependent	Replace Electrical System at End of Useful Life	FIRP	2010	N	Y	\$ 1,289			
2008		46-0024	Not Mission Dependent	Replace Electrical System at End of Useful Life			Y			N		\$ 623
2008	Electrical System Deficiencies (Mission Essential)	55-0004	Mission Critical	Replace Electrical System at End of Useful Life	FIRP	2011	Y			N		\$ 16,315
2008	TA-55 Heating and Cooling Systems (ME) Deficiencies (ME)	55-0006	Mission Critical	Replace Chiller Subsystem at End of Useful Life	FIRP	2010	Y	Y				\$ 2,415
2008		7142010800	Not Mission Dependent	Replacement of Degraded Natural Gas Distribution Lines at End of Useful Life			Y			Y		\$ 7,954
2007		7111010371	Not Mission Dependent	Replacement of 115kV Transmission System at End of Useful Life			N			N		\$ 1,121
2006		22-0091	Mission Critical	Replace Roof at End of Useful Life			N			N		\$ 770
2007		35-0002	Not Mission Dependent	Replace HVAC System at End of Useful Life			N			N		\$ 1,768
2005		18-0030	Replace Roof at End of Useful Life	FIRP	2008		Y					\$535
2005			Replace Rad Liquid Waste Line at End of Useful Life and to Meet Current Demand									
2005	TAS/TAS4 WM MITIGATION - Labor	48-0001	Replace Electrical System at End of Useful Life	FIRP	2008		Y					\$1,223
2005		50-0001	CGRP	2005			N	Y				\$2,450

Attachment F-7
Replacement-in-Kind Projects Over \$500K

		Replacement-in-Kind Projects Over \$500K							
		FY07			FY08			FY09	
Year	Project ID	Description	Budget	Funded	Budget	Funded	Budget	Funded	Budget
2005	50-0001	Replace Facility Windows beyond End of Useful Life	\$599	Unfunded	TBD		N	N	
2005	50-0001	Replace HVAC System at End of Useful Life	\$3,355	FIRP	2007		N	Y	
2005	50-0001	Replace Pre-Treatment System for Waste Treatment Plant at End of Useful Life	\$6,868	FIRP	2006		Y	Y	
2005	52-0001	Replace HVAC System at End of Useful Life	\$722	FIRP	2008		Y	Y	
2005	53-0001	Replace Electrical System at End of Useful Life	\$2,108	FIRP	2006		Y	Y	
2005	53-0006	Replace Cooling System to Meet Current Demand	\$611	FIRP	2008		N	Y	
2005	55-0004	Replace Trolley System at End of Useful Life	\$3,199	Unfunded	TBD		Y	N	
2005	55-0008	Replace Emergency Generator System at End of Useful Life	\$1,019	FIRP	2004		Y	Y	
2005	59-0001	Replace HVAC System at End of Useful Life	\$1,167	FIRP	2008		Y	Y	
2006	53-0001	Replace HVAC System at End of Useful Life	\$3,234	Unfunded	TBD		N	N	

Attachment F-7
Replacement-in-Kind Projects Over \$500K

		FIRP					
		Project Description	Budget	Start Date	End Date	Actual Start Date	Actual End Date
2006	55-0004	Replace Fire Alarm System at End of Useful Life and to Ensure Code Compliance	Unfunded	TBD		Y	N
2006	55-0004	Replace Hazardous Waste Line at End of Useful Life	FIRP	2005		N	Y
2006	03-0035	Replace HVAC System at End of Useful Life	FIRP	2008		Y	\$664
2007	03-0123	Replace Electrical System at End of Useful Life	FIRP	2008		Y	\$711
2007	53-0003	Replace Electrical System at End of Useful Life	FIRP	2006		Y	\$750
2007	55-0004	Replace Fire Alarm System at End of Useful Life and to Ensure Code Compliance	Unfunded	TBD		N	\$1,443
2008	03-0030	Replace Degraded HVAC Units at End of Useful Life	Unfunded	TBD		Y	N
2008	03-0066	Replace Electrical System at End of Useful Life	FIRP	2009		Y	\$2,839
2008	03-0066	Replace HVAC System at End of Useful Life	FIRP	2008		N	\$4,925

Attachment F-7
Replacement-in-Kind Projects Over \$500K

2008	03-0102	Replace Cooling System at End of Useful Life		FIRP	2009		Y		Y		\$679
2008	03-0141	Replace Chiller System at End of Useful Life		FIRP	2008		Y		Y		\$529
2008	03-0142	Replace HVAC System to Meet Current Demand		FIRP	2009		N		Y		\$1,815
2008	16-0300	Replace Electrical System at End of Useful Life		Unfunded	TBD		N		N		\$617
2008	16-0302	Replace Electrical System at End of Useful Life		FIRP	2009		N		Y		\$686
2008	EISU TA-35:2	Replace Electrical System at End of Useful Life		FIRP	2005		N		Y		\$1,236
2008	46-0024	Replace Electrical System at End of Useful Life		Unfunded	TBD		Y		N		\$597
2008	50-0037	Replace HVAC System at End of Useful Life		Unfunded	TBD		N		N		\$598
2008	53-0003	Replace Boilers at Expected End of Useful Life		FIRP	2008		Y		Y		\$675
2008	55-0004	Replace Electrical System at End of Useful Life		Unfunded	TBD		Y		N		\$15,905

Attachment F-7
Replacement-in-Kind Projects Over \$500K

Replacement-in-Kind Projects Over \$500K						
Year	Project ID	Description	Category	Year	Year	Amount
2008	55-0008	Replace Chiller Subsystem at End of Useful Life	FIRP	2007	Y	\$2,354
2008	7142010800	Replacement of Degraded Natural Gas Distribution Lines at End of Useful Life	FIRP	2009	Y	\$7,754